

RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	47m ³
Flat / Villa no.:	F-Block slab 2	Block No.:	C	B. Requisition quantity:	47m ³
Slab no.:	-	PO Nos.	79362	C. Actual quantity poured:	49m ³
Requisition nos.:	187192	Supplier:	KPR Infra	D. Difference (C-A):	2m ³
Sign of security:	<i>[Signature]</i>	Sign of Admin	<i>[Signature]</i>	Sign of Project manager	<i>[Signature]</i>
Date	31/8/21	Date	31/08/21	Date	31/08/21

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	M/RN No.
1.	19.08.21	7:15	7m ³	075	16800	16640	-160	4705	95482
2.	19.08.21	7:40	7m ³	076	16800	16290	510	4706	95483
3.	19.08.21	8:00	7m ³	077	16800	16940	-140	4707	95484
4.	19.08.21	8:15	7m ³	078	16800	16580	-220	4709	95485
5.	19.08.21	12:15	7m ³	079	16800	16840	40	4710	95486
6.	19.08.21	12:50	7m ³	080	16800	16860	60	4714	95487
7.	19.08.21	13:20	7m ³	081	16800	16900	100	4715	95488
8.									
Total:			49m ³		117600	116890	710		
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70th dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant details are entered.