

RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	90m3
Flat / Villa no.:	-	Block No.:	-	B. Requisition quantity:	90m3
Slab no.:	For main road concreting purpose	PO Nos.	79285	C. Actual quantity poured:	91m3
Requisition nos.:	187183	Supplier:	KPR INFRA	D. Difference (C-A):	1m3
Sign of security	<i>[Signature]</i>	Sign of Admin	<i>M. Duf</i>	Sign of Project manager	<i>[Signature]</i>
Date	13/8/21	Date	13/8/21	Date	

Details of RMC pour

Sl No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	09.08.21	16:31	7	007	16800	16840	40	4600	95028
2.	09.08.21	17:10	7	008	16800	17440	640	4601	95029
3.	09.08.21	18:29	7	012	16800	17430	630	4602	95030
4.	09.08.21	19:05	7	016	16800	10930	5870	4604	95032
5.	09.08.21	20:57	5	018	12000	10930	1070	4605	95033
6.	09.08.21	18:29	7	005	16800	17430	630	4599	95027
7.	03.08.21	16:06	12	336	28800	25450	3350	4561	95038
8.	09.08.21	19:05	7	014	16800	18150	1350	4603	95031
9.	10.08.21	12:14	7	022	16800	18150	1350	4606	95034
10.	10.08.21	12:10	7	023	16800	16760	40	4607	95035
11.	10.08.21	13:00	7	024	16800	16710	90	4608	95036
12.	08.08.21	09:95	4	450	4800	9320	4520	4597	95026
13.	10.08.21	14:40	7	025	16800	17120	320	4609	95037
14.									
Total:			91		213600	212660	17200		

Remarks: