

DLC report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	18m3
Flat / Villa no.:	-	Block No.:	-	B. Requisition quantity:	18m3
Slab no.:	For main road gate concreting purpose	PO Nos.	78735	C. Actual quantity poured:	28m3
Requisition nos.:	187109	Supplier:	Cemex infra	D. Difference (C-A):	10
Sign of security	<i>[Signature]</i>	Sign of Admin	<i>[Signature]</i>	Sign of Project manager	<i>[Signature]</i>
Date	28/07/21	Date	28/07/21	Date	28/07/21

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	19.07.21	10:05	9	114	21600	20010	1590	4479	94167
2.	23.07.21	04.02	9	156	21600	20550	1050	4501	94521
3.	28.07.21	08:56	10	230	24000	20550	3450	4524	94522
4.									
5.									
6.									
7.									
Total:			28		67200	61110	6090		
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 Kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 9127/0/b dated 10.09 2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.