

RMC POUR REPORT

Company/ firm:	Modi realty Mallapur LLP	Block no:	Peripheral road
Project:	GMR	Flat/villa no:	C c
Supplier:	VR INFRA	Slab no:	Mai road work purpose r
Requisition nos.:	187238	A. Estimated quantity:	40M3 (M20)
PO nos:	79670	B. Requisition quantity:	40M3
		C. Actual quantity poured:	39M3
		D. Difference (C-A)	1M3

Details of RMC pour

Sl.no	Date	Time	Quantity Poured	De no. / Batch no.	specified weight@ 2,400 kgs per meter cube	Measured Weight (Kgs)	Short fall in weight In kgs
1	13.08.21	12:30	7m³	21	16800	16810	10
2	13.08.21	01:00	7m³	30	16800	16820	20
3	14.08.21	01:30	7m³	33	16800	16810	10
4	14.08.21	02:00	8m³	31	19200	19190	10
5	14.08.21	02:30	8m³	30	19200	19190	10
6	13.08.21	03:00	2m³	37	4800	4750	50
Total			39 M3		93600	93570	110

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 4,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 91270/b dated 10/09/2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

22 MAR 2021