

DLC report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	90m3
Flat / Villa no.:	-	Block No.:	-	B. Requisition quantity:	90m3
Slab no.:	For main road gate concreting purpose	PO Nos.	79282	C. Actual quantity poured:	110m3
Requisition nos.:	187182	Supplier:	KPR infra	D. Difference (C-A):	20
Sign of security	<i>[Signature]</i>	Sign of Admin	<i>M. Dady</i>	Sign of Project manager	<i>[Signature]</i>
Date	16/8/24	Date	16/8/24	Date	

Details of DLC report

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	05.08.21	12:50	10	01	24000	23330	670	4574	94817
2.	05.08.21	14:25	20	01	48000	24030	23970	4575	94819
3.	05.08.21	11:30	30	01	72000	23120	48880	4576	94811
4.	05.08.21	10:30	50	01	120000	23330	96670	4578	94815
5.									
6.									
7.									
Total:			110		264000	93810	170190		
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.