

RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	19m3
Flat / Villa no.:	-	Block No.:	C	B. Requisition quantity:	19m3
Slab no.:	PCC concreting	PO Nos.	75375	C. Actual quantity poured:	18m3
Requisition nos.:	68812	Supplier:	Cemex infra	D. Difference (C-A):	1m3
Sign of security	<i>Amish</i> 18/3/21	Sign of Admin	<i>Jeelish</i> 18/3/21	Sign of Project manager	<i>P. Prasad</i> 18/3/21
Date	18/3/21	Date	18/3/21	Date	18/3/21

Details of RMC pour

Sl. No	Date	Time	Quantity poured	De No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	12.03.2021	14:15	6m3	4849	14400	14420	20	2016	90222
2.	12.03.2021	12:45	6m3	4848	14400	14660	260	2015	90223
3.	12.03.2021	12:15	6m3	4847	14400	14460	60	2014	90221
4.									
5.									
6.									
7.									
Total:			18m3		43200	43540	340		
Remarks:	We have raised Requisition No 68812 and PO 75375 19M3 ordered & 18m3 received.								

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.