

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm	GV DISCOVERY PVT LMD	Block No.:	119
Project:	Genopolis	Flat / Villa no.:	Terrace vdf
Supplier:	SL RMC PLANT	Slab no.:	Terrace
Requisition nos.:	196384	A. Estimated quantity:	165cum
PO nos.:	20230216004	B. Requisition quantity:	165cum
Sign of security	Sign of admin sign of project manger	C. Actual quantity poured	32cum on 10/03/23 ,20cum on 11/02/23,32cum on 13-03-23,24cum on 14/03/23,47cum on 15-03-23
		D. Difference (C-A)	10cum

Details of RMC pour

MRN no:- 20230315026

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	15-03-23	07:32	07:42	08:07	8m3	802	19200	19330				
2.	15-03-23	08:38	08:48	09:36	8m3	803	19200	19610				
3.	15-03-23	09:48	09:58	10:41	8m3	804	19200	19730				
4.	15-03-23	10:30	10:40	11:22	8m3	805	19200	19620				
5.	15-03-23	11:30	11:40	12:22	8m3	806	19200					
6.	15-03-23	15:10	15:27	16:19	7m3	7748	16800					
7.												
8.												
9.												
Total:		6 nos			47M3		112800	78290				
Remarks	10cum , PO CLOSED											