

10910RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	23 M3
Flat / Villa no.:	3, 4 & 5	Block No.:	C-block	B. Requisition quantity:	23 M3
Slab no.:	Partly Footings	PO Nos.	72194	C. Actual quantity poured:	21M3
Requisition nos.:	68591	Supplier:	Cemex infra	D. Difference (C-A):	2 M3
Sign of security	<i>Sharma</i>	Sign of Admin	<i>Nishish</i>	Sign of Project manager	<i>Rajendra</i>
Date	27/11/2020	Date		Date	27/11/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	De No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	19.11.20	11:20	6 m3	4125	14400	12480	1920	1372	85629
2.	19.11.20	11:35	6m3	4128	14400	10910	3490	1373	85631
3.	19.11.20	14:40	6m3	4138	14400	12080	2320	1374	85632
4.	19.11.20	04:25	3m3	4142	7200	10910	-3710	1375	85633
5.									
6.									
Total:					50400	46380	-4020		

Remarks: We have raised Requisition No 685591 and PO 72194 23 M3 ordered and short fall 2 m3.

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs – deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

10910RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	23 M3
Flat / Villa no.:	3 , 4 & 5	Block No.:	C-block	B. Requisition quantity:	23 M3
Slab no.:	Partly Footings	PO Nos.	72194	C. Actual quantity poured:	21M3
Requisition nos.:	68591	Supplier:	Cemex infra	D. Difference (C-A):	2 M3
Sign of security	<i>gaurav</i>	Sign of Admin	<i>hichish</i>	Sign of Project manager	<i>R. S. S. S.</i>
Date	27/11/2020	Date		Date	27/11/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	19.11.20	11:20	6 m3	4125	14400	12480	1920	1372	85629
2.	19.11.20	11:35	6m3	4128	14400	10910	3490	1373	85631
3.	19.11.20	14:40	6m3	4138	14400	12080	2320	1374	85632
4.	19.11.20	04:25	3m3	4142	7200	10910	-3710	1375	85633
5.									
6.									
Total:					50400	46380	-4020		

Remarks: We have raised Requisition No 685591 and PO 72194 23 M3 ordered and short fall 2 m3.

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.