

RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	4m3
Flat / Villa no.:	4,5 flats	Block No.:	C	B. Requisition quantity:	4m3
Slab no.:	Footings pcc	PO Nos.	73635	C. Actual quantity poured:	4m3
Requisition nos.:	68694	Supplier:	Cemex infra	D. Difference (C-A):	-
Sign of security	<i>pour</i>	Sign of Admin	<i>pour</i>	Sign of Project manager	<i>pour</i>
Date	13/11/21	Date	13/11/21	Date	12/01/21

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube)	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRRN/No.
1.	05.01.2021	16:39	04m3	4412	9600	9310	290	1570	87514
2.									
3.									
4.									
5.									
6.									
Total:			04m3		9600	9310	290		
Remarks:	We have raised Requisition No 68694 and PO 73635 04 M3 ordered & 04 m3 received.								

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 91270/6 dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.