

RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	22 M3
Flat / Villa no.:	3, 4 & 5	Block No.:	C-block	B. Requisition quantity:	22 M3
Slab no.:	Partly Footings	PO Nos.	71451	C. Actual quantity poured:	28M3
Requisition nos.:	68515	Supplier:	Cemex infra	D. Difference (C-A):	6M3
Sign of security	<i>[Signature]</i>	Sign of Admin	<i>[Signature]</i>	Sign of Project manager	<i>[Signature]</i>
Date	6/11/20	Date	6/11/20	Date	6/11/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	M/RN No.
1.	23.10.20	17:30	6 m3	3895	14400	14280	-120	1222	84984
2.	23.10.20	18:50	6 m3	3896	14400	14610	210	1223	84985
3.	23.10.20	19:30	6m3	3898	14400	14360	-40	1224	84987
4.	23.10.20	20:50	4m3	3800	9600	9700	100	1225	84987
5.	23.10.20	21:10	6m3	3905	14460	14160	-300	1226	
6.									
Total:					67260	67110	150		
Remarks:	We have raised Requisition No 68515 and PO 71451 22 M3 ordered and short fall 6 m3 extra received which is extra 6m3 raised new requisition no 68573.								

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs – deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912770/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.