

RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	14m3
Flat / Villa no.:	4,5 flats	Block No.:	C	B. Requisition quantity:	14m3
Slab no.:	Footings pcc	PO Nos.	73061	C. Actual quantity poured:	11m3
Requisition nos.:	68642	Supplier:	Cemex infra	D. Difference (C-A):	3m3
Sign of security	<i>Ram</i>	Sign of Admin	<i>Devarani</i>	Sign of Project manager	<i>Ram</i>
Date	05/01/2021	Date	05/01/2021	Date	05/01/2021

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	M/RN No.
1.	10.12.20	12:30	06m3	4283	14400	14450		1482	87168
2.	10.12.20	15:00	02m3	4286	4800	4900		1483	87169
3.	15.12.20	12:00	03m3	4352	7200	7270		1498	87167
4.									
5.									
6.									
Total:			11m3		26400	26620			
Remarks:	We have raised Requisition No 68642 and PO 73061 14 M3 ordered & 11 m3 received.								

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weight all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.