

RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	14 M3
Flat / Villa no.:	3 & 4	Block No.:	C-block	B. Requisition quantity:	14 M3
Slab no.:	Partly Footings	PO Nos.	70881	C. Actual quantity poured:	19 M3
Requisition nos.:	68444	Supplier:	Cemex infra	D. Difference (C-A):	5 M3
Sign of security	<i>Rana</i>	Sign of Admin	<i>Savani</i>	Sign of Project manager	<i>Rana</i>
Date	31/01/20	Date	31/01/20	Date	03/01/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	30.09.20	17:30	5 m3	3761	12000	12250	250	1095	83597
2.	30.09.20	18:50	5 m3	3762	12000	12270	270	1096	83598
3.	30.09.20	19:30	3m3	3763	7200	7440	240	1097	83599
4.	30.09.20	20:50	6m3	3764	14400	16020	1620	1098	83600
5.									
6.									
Total:					45600	47980	2380		

Remarks: We have raised Requisition No 68444 and PO 70881 M3 ordered and short fall 5 m3 extra received which is extra 5 m3 raised new requisition no 68459 .

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs – deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 91270/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.