

RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	60m ³
Flat / Villa no.:	-	Block No.:	C	B. Requisition quantity:	60m ³
Slab no.:	PCC concreting	PO Nos.	74266	C. Actual quantity poured:	40.5m ³
Requisition nos.:	68711	Supplier:	Cemex infra	D. Difference (C-A):	19.5m ³
Sign of security	<i>Amish</i>	Sign of Admin	<i>Shubh</i>	Sign of Project manager	
Date	3/2/21	Date	3/2/21	Date	3/2/21

Details of RMC pour

Sl. No	Date	Time	Quantity poured	De No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	30.01.2021	11:52	6m ³	4577	14400	14780	380	1632	88234
2.	30.01.2021	16:26	6m ³	4584	14400	14960	560	1633	88235
3.	30.01.2021	18:20	6m ³	4587	14400	14770	370	1634	88236
4.	31.01.2021	11:05	6m ³	4593	14400	14860	460	1635	88237
5.	31.01.2021	11:23	6m ³	4594	14400	14490	90	1636	88238
6.	31.01.2021	11:52	6m ³	4595	14400	14940	540	1637	88239
7.	31.01.2021	02:20	4.5m ³	4596	10800	11230	430	1638	88240
Total:			40.5		97200	100030	2830		
Remarks:	We have raised Requisition No 68711 and PO 74266 60M3 ordered & 40.5m ³ received.								

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 9127/00 dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	60m ³
Flat / Villa no.:	-	Block No.:	C	B. Requisition quantity:	60m ³
Slab no.:	PCC concreting	PO Nos.	74266	C. Actual quantity poured:	54m ³
Requisition nos.:	68711	Supplier:	Cemex infra	D. Difference (C-A):	6m ³
Sign of security		Sign of Admin		Sign of Project manager	
Date	11/16/21	Date	11/16/21	Date	11/16/21

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	30.01.2021	11:52	6m ³	4613	14400	14780	380	1632	88234
2.	30.01.2021	16:26	6m ³	4614	14400	14960	560	1633	88235
3.	30.01.2021	18:20	6m ³	4615	14400	14770	370	1634	88236
4.	31.01.2021	11:05	6m ³	4616	14400	14860	460	1635	88237
5.	31.01.2021	11:23	6m ³	4617	14400	14490	90	1636	88238
6.	31.01.2021	11:52	6m ³	4618	14400	14940	540	1637	88239
7.	31.01.2021	02:20	6m ³	4619	14400	14430	30	1638	88240
8.	31.01.2021	03:30	6m ³	4620	14400	14630	230	1639	88241
9.	31.01.2021	03:50	5.5m ³	4621	14400	14470	270	1640	88242
Total:			54m ³		129600	129130	3330		

Remarks:

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 91270/b dated 10/09/2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.