

RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	5m3
Flat / Villa no.:	4,5 Flats	Block No.:	C	B. Requisition quantity:	5m3
Slab no.:	Footings pcc	PO Nos.	73794	C. Actual quantity poured:	4m3
Requisition nos.:	68698	Supplier:	Cemex infra	D. Difference (C-A):	1m3
Sign of security	<i>[Signature]</i>	Sign of Admin	<i>[Signature]</i>	Sign of Project manager	<i>[Signature]</i>
Date	20/1/21	Date	20/1/21	Date	20/1/21

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MFRN No.
1.	19.01.21	10:10	04m3	4464	9600	8850	750	1606	19.01.2021
2.									
3.									
4.									
5.									
6.									
Total:			4m3		9600	8850			
Remarks:	We have raised Requisition No 68698 and PO 73794 5 M3 ordered & 4 m3 received.								

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weight all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.