


Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV DISCOVERY PVT LMD	Block No.:	BLOCK -191
Project:	Genopolis	Flat / Villa no.:	Third floor
Supplier:	SL RMC PLANT	Slab no.:	4
Requisition nos.:	196384	A. Estimated quantity:	700 cub meter
PO nos.:	20230206002	B. Requisition quantity:	700cub meter
Sign of security	Sign of admin sign of project manger	C. Actual quantity poured	612cum on 11-02-23/ 20cum on 24-02-23/ 21 cum on 01-03-23 /18.5cum on 4-03-23/16cum on 14-03-23
		D. Difference (C-A)	12.5

Details of RMC pour

MRN no:- 20230213001
MRN no:- 20230206002

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	14-03-23	07:25	07:35	08:14	8m3	797	19200	19010				
2.	14-03-23	11:20	11:30	12:00	8m3	798	19200	19010				
3.												
4.												
5.												
6.												
7.												
8.												
9.												
Total:		2 nos			16M3		38,400	38,020				
Remarks		12.5 will be used next column										