

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		14/3/23		Prepared by	Deepa	Serial no.	15816
Supplier name		Cemex India			HO inward no.		
Firm/Company		MRPH		Project	NGH	HO received date	
PO/WO date		4/3/23		PO/WO No.	2023020408	Scan ID.	
Sl no.	Bill no.		Bill date		Bill amount		Original attached
1.	337		13/3/23		1,56,800/-		☒ Yes ☐ No
2.					1		☐ Yes ☐ No
3.							☐ Yes ☐ No
4.							☐ Yes ☐ No
Amount A – Bills total (Excluding Transport & Hamali Charges):						1,56,800/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report							
MRN nos.:		report attached			Proof of delivery matches MRN		☒ Yes ☐ No
Amount B – Other Credits : Transportation charges						-	
Amount C – Other Debits :						-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:						1,56,800/-	
Amount E – PO / WO value:						2,45,000/-	
Amount F – Difference (A – E):						88,200/-	
Quantity received as per PO / WO			☐ Yes ☐ Excess received ☒ Short received ☐ Part received				
Close PO / WO			☐ Yes ☒ No – wait for balance material ☐ Other				
Payment – due date			20/3/23				
Remarks: Part bill							
Approved by		Purchase Officer	Purchase Manager	M D		Accountant	Accounts Manager
Name:		Deepa	✓				
Sign:							
Date		14/3/23	15 MAR 2023				
Approval limit		Upto 20k	Above 20k	Above 100k	Upto 20k		Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer Modi Reality Pocharam LLP 5-4-183/3&4, IInd Floor, Soham Mansion , MG Road Sec-Bad 500003 GSTIN/UIN : 36ABIFM1836H1Z7 State Name : Telangana, Code : 36	Invoice No.	Dated
	337	13-Mar-2023
	Delivery Note	Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
	2217 to 2263	
	Buyer's Order No.	Dated
	20230204008	4-Mar-2023
Despatch Document No.	Delivery Note Date	
Despatched through	Destination	
Terms of Delivery		

Sl No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M30 Pump Ready Mix Concrete	38245010	32.00 cum	4,152.54	cum	1,32,881.35
					9 %	11,959.32
					9 %	11,959.32
						0.01
	Total		32.00 cum			Rs 1,56,800.00

Amount Chargeable (in words)

INR One Lakh Fifty Six Thousand Eight Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	1,32,881.35	9%	11,959.32	9%	11,959.32	23,918.64
Total	1,32,881.35		11,959.32		11,959.32	23,918.64

Tax Amount (in words) : **INR Twenty Three Thousand Nine Hundred Eighteen and Sixty Four paise Only**

Company's Bank Details

Bank Name : UNION BANK OF INDIA

A/c No. : 261611100001529

Branch & IFS Code : RAMPALLE & UBIN0826162

for CEMEX INFRA

Declaration

Declaration
We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Authorised Signatory

This is a Computer Generated Invoice



Date	dc no	v.no	Quantity	Rate	M30 Dump
01/03/2023	2217	7605	8.00 cum	4900.00/cum	39200.00
01/03/2023	2222	5547	4.50 cum	4900.00/cum	22050.00
04/03/2023	2255	7604	8.00 cum	4900.00/cum	39200.00
04/03/2023	2262	5532	3.50 cum	4900.00/cum	17150.00
06/03/2023	2263	7605	8.00 cum	4900.00/cum	39200.00
			32.00 cum		156800.00

Purchase Order

Original

From Company:

Modi Realty Pocharam LLP
5-4-187/3&4, 11nd Floor, Soham Mansion, M.G. Road
Secunderabad, TELANGANA, 500003
GSTNO: 36ABIFM1836H1Z7

Delivery Location: Nilgiri Heights
Sy.No-27, Pocharam
Hyderabad, Telangana, 502300
Vijayraj, 9849497484

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (Vill), Kesara (Mandal) Medc
Rampally (Vill), Kesara (Mandal) Medc, TG,
GSTIN: 36AANFC3197R1ZJ
G. Surender Reddy, 8367099999

PO No

20230204008

Quote No

NIL

PO Date

04 Feb 2023

Quote Date

04 Feb 2023

Supply Type

Purchase Order

GSTIN:36AANFC3197R1ZJ										Supply Type		Purchase Order	
G.Surender Reddy,8367099999													
SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%					Amount		
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT		
						0%	9%	9%	0	18,686	18,686	2,45,000	
1	RMCC9841-RMC-RMC-M30---cum	50.00	4,152.54	0%	2,07,627				0	18,686	18,686	2,45,000	
Total Amount ...													

Rupees in words : Two Lakh Forty Four Thousands Nine Hundred And Ninety Nine eight Six Paise Only.

Terms and Conditions:-

PART DELIVERY DETAILS			
S.no.	Bill no.	Bill Dt.	Amount
1.	296	6/2/23	19,600/-
2.	337	12/3/23	1,56,800/-
3.			
4.			
5.			

Purchase Order

Original

RMC other terms :

RMC specification:

RMC quantity

RMC line pump:

Payment Terms :

Tax :

Delivery Date :

Delivery Location :

Bill submission:

Remarks :

Batching report + cube test report must be provided.

280 kgs of cement to be added per cum.

Payment shall be made on quantity delivered at site. All vehicles to be weighed near site

Line / boom pump charges included.

Within 30 days of delivery and on production of bill.

Inclusive of GST and all other taxes.

As per Site Engineers Request.

As per details given above

Vendor Shall submit proof of delivery+original invoice at head office of purchaser

Delivery at NGH Pocharam Contact Person Mr Vijay-9849497484.

For Modi Realty Pocharam LLP

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED

04 FEB 2023

MINISH PARIKH
MANAGER PROCUREMENT

Accepted the above Terms And Conditions

For

Date :-

Requisition Form

Company Name	Modi Realty Pocharam LLP	Date	03 Feb 2023
Site Or Phase	Nilgiri Heights	Time	04:05:34
Flat/Villa/Other	for B-Block columns .	Req.No.	182427
Material required before date		ID No	20230203004

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC9841-RMC-RMC-M30---cum	50.00	0	50.00	4,300.00		

Remarks: for B-Block columns concrete work purpose .

Prepared By :- Sravani. A

Sign:-


Date :- 03 Feb 2023

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns



Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A - BLOCK
Project:	Nilgiri heights	Flat / Villa no.:	A- block
Supplier:	Cemex infra	Slab no.:	column
Requisition nos.:	182427	A. Estimated quantity:	50 m3
PO nos.:	20230204008	B. Requisition quantity:	50 m3
Sign of Security	Sign of Admin	C. Actual quantity poured	20 m3
	26/3/23	D. Difference (C-A)	30 m3
Sign of Project Manager			

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	01.03.23	06:20	06:27	06:32	4.5 cum	2222	10800	11190	-	-	-	-
2.	01.03.23	06:43	06:50	06:55	8 cum	2217	19200	19560	-	-	-	-
3.									-	-	-	-
4.									-	-	-	-
5.									-	-	-	-
6.									-	-	-	-
7.									-	-	-	-
8.									-	-	-	-
9.									-	-	-	-
10.									-	-	-	-
11.									-	-	-	-
Total:					12.50 cum				-	-	-	-
Remarks	Balance quantity to be receive to site . Don't close PO.											

Details of RMC pour Note: 1. Report to be sent on a daily basis to purchase@modirealty.com and report-audit@modirealty.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A - BLOCK
Project:	Nilgiri heights	Flat / Villa no.:	A- block
Supplier:	Cemex infra	Slab no.:	column
Requisition nos.:	182427	A. Estimated quantity:	50 m3
PO nos.:	20230204008	B. Requisition quantity:	50 m3
Sign of Security	Sign of Admin	C. Actual quantity poured	31.5 m3
	28/08/23	D. Difference (C-A)	18.5 m3

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	04.03.23	06:20	06:27	06:32	3.5 cum	2262	8400	8570	-	-	-	-
2.	04.03.23	06:43	06:50	06:55	8 cum	2255	19200	19480	-	-	-	-
3.									-	-	-	-
4.									-	-	-	-
5.									-	-	-	-
6.									-	-	-	-
7.									-	-	-	-
8.									-	-	-	-
9.									-	-	-	-
10.									-	-	-	-
11.									-	-	-	-
Total:					11.5 cum				-	-	-	-
Remarks	Balance quantity to be receive to site. Don't close PO.											

Details of RMC pour Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A - BLOCK
Project:	Nilgiri heights	Flat / Villa no.:	A- block
Supplier:	Cemex infra	Slab no.:	column
Requisition nos.:	182427	A. Estimated quantity:	50 m3
PO nos.:	20230204008	B. Requisition quantity:	50 m3
Sign of Security	Sign of Admin	C. Actual quantity poured	39.5 m3
		D. Difference (C-A)	10.5 m3

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	06.03.23	06:20	06:27	06:32	8 cum	2263	19200	19370	-	-	-	-
2.									-	-	-	-
3.									-	-	-	-
4.									-	-	-	-
5.									-	-	-	-
6.									-	-	-	-
7.									-	-	-	-
8.									-	-	-	-
9.									-	-	-	-
10.									-	-	-	-
11.									-	-	-	-
Total:					8 cum				-	-	-	-
Remarks	Balance quantity to be receive to site . Don't close PO .											

Details of RMC pour Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata Basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.