

Form for closure of purchase order

PO no.: 2022-091 6003	PO date: 16/9/22	Req. no.: 2022-091 6003	Advice Scan ID
Barcoded PO available ☒ Y ☐ N	Invoice original available ☒ Y ☐ N	Copy available ☐ Y ☐ N	POD available ☒ Y ☐ N
Data required from site/engineers:			
MRN nos. related to PO 20221101046, 20221101048, 20221101052			
☒ Part material received.		☐ Full material received.	
☐ Material not received.			
☐ Close PO – Balance material will be re-ordered by new requisition.			
☒ Cancel PO. Material not required.		☐ Cancel PO. Material will be re-ordered by new requisition	
☐ Keep PO open. Material required.		☐ Keep PO open. Work under progress.	
Remarks by engineer:			
Notes: 1. Provide details of material received by way of separate attachment. 2. Provide scanned copy of DCs/proof of delivery + PO. 3. Provide copies of invoices if available. 4. This entire set to be scanned and sent to Ravi.			
Prepared by: Meenakshi	Sign:	Date: 4/3/23	
Data required from accounts:			
☐ Checked with E&D for receipt of bills.			
☐ Bills not received against this PO.		☒ Part bill received against this PO.	
☐ All bills received against this PO.			
☐ Advance paid against this PO		Amount paid:	Date of payment:
Details of part bill received:			
Sl. No.	Bill no.	Bill date	Bill amount
1.	178	29/10/22	60,900/-
2.			
3.			
Remarks by Accountants:			
Prepared by: P. Ramu	Sign:	Date: 13/3/23	
Notes: 1. POs/WOs issued for turnkey works - may have been processed by E&D. Check before filling the above.			
Prepared by:	Sign:	Date:	
Remarks by Ravi + details of bills to be approved:			
Sl. No.	Bill no.	Bill date	Bill amount
1.			
2.			
3.			
Remarks: close this P.O.			
Prepared by: Ravi	Sign:	Date: 15/3/23	
Advice by MD - action to be taken.			
☐ Get certified bill from supplier (not original).		☐ Prepare bill in SSLP for material supplied.	
☐ Thereafter, prepare advice for credit to supplier and send to Soham for processing.			
☒ Close PO		☐ Keep PO open. Material awaited	
☐ Accounts to be reconciled with supplier. Get supplier's ledger.			
Remarks:			
Approved by: Soham	Sign:	Date:	

APPROVED BY
16 MAR 23
SOHAM MODI
MANAGING DIRECTOR

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	MHPL	Block No.:	For CC Road Purpose
Project:	SOV-III	Flat / Villa no.:	For CC Road Purpose
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	185292	A. Estimated quantity:	40
PO nos.:	20220916003	B. Requisition quantity:	40
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			D. Difference (C-A)
			25.5

Details of RMC pour

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	26.09.22	09:28	09:59	10:10	06	1078	14,400	14,340				
2.	26.09.22	03:35	04:01	04:30	2.5	1091	6,000	6,240				
3.	21.09.22	11:40	12:05	12:30	06	1037	14,400	14,390				
4.												
5.												
6.												
7.												
8.												
Total:					14.5 Cumts		34,800 Kgs	34,970 Kgs				
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

From Company:

Delivery Location: Silver oak villas MHPL - SOVMHPL

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (Vill), Kesara (Mandal) Medc
Rampally (Vill), Kesara (Mandal) Medc,TG,
GSTIN:36AANFC3197R1ZJ
G.Surender Reddy,8367099999

PO No

20220916003

Quote No

N

PO Date

16 Sep 2022

Quote Date

19 Sep 2022

Supply Type

Purchase Order

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%						Amount
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT	
1	RMCC2936-RMC-RMC-M20---cum	40	3,559.32	0%	1,42,373	0%	9%	9%	0.00	12,813.55	12,813.55	1,67,999.99
					Total Amount ...				0.00	12,813.55	12,813.55	1,67,999.99

Rupees in words : One Lakh Sixty Seven Thousands Nine Hundred And Ninety Nine .ten PaiseOnly.

Terms and Conditions:-

FOR MDS APPROVAL

- ☐ High Value/quantity beyond limits.
- ☐ Po/Req. processed post approval.
- ☐ Approval for technical details/clarification.
- ☐ Replenishing SLLP stock
- ☐ Other

FAST DELIVERY DETAILS

PART DELIVERY DETAILS			
S.no.	Bill no.	Bill Dt.	Amount
1.	178	29/10/22	60,900/-
2.			
3.			
4.			
5.			

APPROVED BY

21 SEP 2022

SOHAM MODI
MANAGING DIRECTOR

Purchase Order

Original

RMC other terms :
RMC specification:
RMC quantity
RMC line pump:
Payment Terms :
Tax :
Delivery Date :
Delivery Location :
Bill submission:
Remarks :
Batching report + cube test report must be provided.
220 kgs of cement to be added per cum.
Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
Line / boom pump charges included.
Within 30 days of delivery and on production of bill.
Inclusive of GST and all other taxes.
As per site engineers request
As per details given above
Vendor Shall submit proof of delivery+originak invoice at head office of purchaser
Delivery at SOVLLP Cherlapally contact person Mr purushotham- 9502177288

For Modi Housing Pvt. Ltd.,

Authorised Signature **APPROVED**

Name :-

Sign:-

Date :-

19 SEP 2022
MINISH PARIKH
MANAGER PROCUREMENT

Accepted the above Terms And Conditions
For CEMEX INFRA

Date :-

Requisition Form

Company Name			Modi Housing Pvt. Ltd.,			Date		16 Sep 2022	
Site Or Phase			Silver oak villas MHPL - SOVMHPL			Time			
Flat/Villa/Other			For villa no. 129 To 137			Req.No.		185292	
Material required before date						ID No		20220916003	

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC2936-RMC-RMC-M20---cum	40	0	40	3,850.00		

Remarks: For 40' main road concreting purpose

Prepared By :- Meenakshi

Sign:-

Date :- 16 Sep 2022

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns

APPROVED
19 SEP 2022
MINISH PARIKH
MANAGER PROCUREMENT

APPROVED BY
21 SEP 2022
SOHAM MODI
MANAGING DIRECTOR