


Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV DISCOVERY PVT LMD	Block No.:	119
Project:	Genopolis	Flat / Villa no.:	Terrace vdf
Supplier:	SL RMC PLANT	Slab no.:	Terrace
Requisition nos.:	196418	A. Estimated quantity:	165cum
PO nos.:	20230313022	B. Requisition quantity:	165cum
Sign of security	Sign of admin sign of project manger	C. Actual quantity poured	55cum on 19/03/23
		D. Difference (C-A)	110 cum

Details of RMC pour

MRN no:- 20230319001

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	19-03-23	07:12	07:30	07:40	8m3	837	19200	17760				
2.	19-03-23	07:45	07:55	08:38	8m3	838	19200	18380				
3.	19-03-23	09:09	09:15	09:41	8m3	839	19200	19290				
4.	19-03-23	09:35	09:45	10:23	8m3	840	19200	19500				
5.	19-03-23	10:00	10:30	10:36	8m3	841	19200	19210				
6.	19-03-23	11:10	11:25	12:57	8m3	842	19200	19300				
7.	19-03-23	12:15	12:25	11:50	7m3	843	16800	16940				
8.												
9.												
Total:		7 nos			55m3		1,32,000	130,380				
Remarks		Balance qty will be order later										