


Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV DISCOVERY PVT LMD	Block No.:	119
Project:	Genopolis	Flat / Villa no.:	Terrace vdf
Supplier:	SL RMC PLANT	Slab no.:	Terrace
Requisition nos.:	196418	A. Estimated quantity:	165cum
PO nos.:	20230313022	B. Requisition quantity:	165cum
Sign of security	Sign of admin sign of project manger	C. Actual quantity poured	55cum on 19-03-23 / 64cum on 20-03-23
		D. Difference (C-A)	46 cum

Details of RMC pour

MR no :- 20230320001

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	20-03-23	06:15	06:25	07:02	8m ³	844	19200	19600				
2.	20-03-23	06:40	06:50	07:55	8m ³	845	19200	19460				
3.	20-03-23	07:10	07:20	07:28	8m ³	846	19200	19730				
4.	20-03-23	10:45	10:55	11:27	8m ³	847	19200	19510				
5.	20-03-23	12:50	13:00	13:33	8m ³	849	19200	19100				
6.	20-03-23	13:10	13:20	14:02	8m ³	850	19200	19380				
7.	20-03-23	15:40	15:50	16:45	8m ³	851	19200	19080				
8.	20-03-23	16:12	16:22	16:55	8m ³	852	19200	18690				
9.												
Total:		8 nos			64m ³		1,53,000	154,550				
Remarks	Balance qty will be order later											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.