

Internal memo no. 903/35/A  
Annexure - B  
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.		Block No.:	3600 Plinth beam purpose
Project:	Innopolis		Flat / Villa no.:	
Supplier:	SL RMC		Slab no.:	
Requisition nos.:	20230310025		A. Estimated quantity:	150M3
PO nos.:	20230313042		B. Requisition quantity:	150M3
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	78M3
	<i>RH</i>	<i>Abgamani</i>	<i>Muliy</i>	D. Difference (C-A)

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	17.03.2023	10:59	11:50	12:10	08	813	19200	18000	1200			
2	17.03.2023	11:20	12:20	12:40	08	814	19200	17940	1260			
3	17.03.2023	11:15	12:10	12:25	07	7757	16800	16460	340			
4	17.03.2023	11:40	12:30	12:50	08	815	19200	18850	400			
5	17.03.2023	12:10	13:10	13:20	08	816	19200	18830	370			
6	17.03.2023	14:10	15:10	15:30	07	7760	16800	15940	860			
7	17.03.2023	14:40	15:30	15:50	08	817	19200	18740	460			
8	17.03.2023	15:10	16:10	16:25	08	818	19200	18980	220			
9	17.03.2023	17:10	18:20	18:30	08	819	19200	18920	280			
10	17.03.2023	17:25	18:20	18:40	08	820	19200	18610	590			
Total:					78m3		187200	181270	5980			
Remarks		As per purchase order 150M3 but consumed 78M3 only										