

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 27.03.23		Prepared by V. RAVI		Serial no. 15690	
Supplier name RDC Concrete India Pvt Ltd		HO inward no.			
Firm/Company MRDV (GVDC)		Project Genopit B Ravi		HO received date	
PO/WO date 11.03.22		PO/WO No. 86293		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	2 HY 22 ARS 29	01.04.22	12000 - w	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.	(company : GVDC)			☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A - Bills total (Excluding Transport & Hamali Charges):		12000 - w
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report		
MRN nos.:		Proof of delivery matches MRN ☒ Yes ☐ No
Amount B - Other Credits : Transportation charges		-
Amount C - Other Debits :		-
Amount D (D=A+B-C) - Amount to be credited to the supplier:		12000 - w
Amount E - PO / WO value:		12,00,00 - w
Amount F - Difference (A - E):		11,88,000 - w
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☐ Short received ☒ Part received
Close PO / WO		☒ Yes ☐ No - wait for balance material ☐ Other
Payment - due date		29/03/23
Remarks: final bill & close this P.O. (original original invoice is missing), so through certified true copy we are processing now.		

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:		V. RAVI			
Sign:					
Date		27.03.23			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

NOTE: Earlier R. 40/- extra paid vide invoice no 7546, so these amount to be adjust to the above bill.



27/3/23

Form for closure of purchase order

PO no.:	86293	PO date:	11/03/2022	Req. no.:	13495	Advice Scan ID	
Barcoded PO available	☒ Y/ ☐ N	Invoice original available	☒ Y/ ☐ N	Copy available	☒ Y/ ☐ N	POD available	☒ Y/ ☐ N
Data required from site/engineers:							
MRN nos. related to PO							
☒ Part material received.		☐ Full material received.		☐ Material not received.			
☒ Close PO – Balance material will be re-ordered by new requisition.							
☐ Cancel PO. Material not required.		☐ Cancel PO. Material will be re-ordered by new requisition					
☐ Keep PO open. Material required.		☐ Keep PO open. Work under progress.					
Remarks by engineer: <i>part material received, close po- Balance material will be re-ordered by new requisition</i>							
Notes: 1. Provide details of material received by way of separate attachment. 2. Provide scanned copy of DCs/proof of delivery + PO. 3. Provide copies of invoices if available. 4. This entire set to be scanned and sent to Ravi.							
Prepared by: <i>P. Nihaseika</i>		Sign: <i>[Signature]</i>		Date: <i>12/3/2023</i>			
Data required from accounts:							
☐ Checked with E&D for receipt of bills.							
☐ Bills not received against this PO.		☒ Part bill received against this PO.		☐ All bills received against this PO.			
☐ Advance paid against this PO		Amount paid:		Date of payment:			
Details of part bill received:							
Sl. No.	Bill no.	Bill date	Bill amount	Cr. given to supplier			
1.	<i>ledger copy enclosed.</i>		<i>944700/-</i>	<i>14/10/22</i>			
2.							
3.							
Remarks by Accountants:							
Prepared by: <i>Sanguetta</i>		Sign:		Date: <i>15/3/23</i>			
Notes: 1. POs/WOs issued for turnkey works - may have been processed by E&D. Check before filling the above.							
Prepared by:		Sign:		Date:			
Remarks by Ravi + details of bills to be approved:							
Sl. No.	Bill no.	Bill date	Bill amount	MRN no.			
1.							
2.							
3.							
Remarks: <i>2 HY 22 AR 529 Missing Invoice @ 03 173 true copy required from Vendor.</i>							
Prepared by: Ravi		Sign: <i>[Signature]</i>		Date: <i>24/03/23</i>			
Advice by MD - action to be taken.							
☒ Get certified bill from supplier (not original).		☐ Prepare bill in SSLP for material supplied.					
☒ Thereafter, prepare advice for credit to supplier and send to Soham for processing.							
☒ Close PO		☐		Keep PO open. Material awaited			
☐ Accounts to be reconciled with supplier. Get supplier's ledger.							
Remarks:							
Approved by: Soham		Sign:		Date:			

APPROVED BY
25 MAR 2023
SOHAM MODI
MANAGING DIRECTOR

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Discovery center	Block No.:	Towards GVRRC Site atrium block slab casting purpose.
Project:	Genopolis	Flat / Villa no.:	-
Supplier:	RDC Concrete	Slab no.:	-
Requisition nos.:	13495	A. Estimated quantity:	300 cub meter
PO nos.:	86293	B. Requisition quantity:	300 cub meter
Sign of Security	Sign of Admin	C. Actual quantity poured	239 cub meter
Sign of Project Manager	Sign of Project Manager	D. Difference (C-A)	61 cub meter

Details of RMC pour 13/04/2022

13/04/2022

(168+71)

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt (@2400 kgs/m3)	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	23.03.2022	10:54 AM	11:02	11:15	7 m3	2HY21AR S7546 ✓	16800	17190				
2.	30.03.2022	16:20 PM	17:11	17:53	7 m3	2HY21AR S7773 ✓	16800	16940				
3.	30.03.2022	16:36 PM	17:54	18:18	7 m3	2HY21AR S7774 ✓	16800	16620				
4.	30.03.2022	17:18 PM	18:19	18:46	7 m3	2HY21AR S7776 ✓	16800	16860				
5.	30.03.2022	19:11 PM	19:59	20:19	7 m3	2HY21AR S7779 ✓	16800	16950				
6.	30.03.2022	18:32 PM	19:19	20:36	7 m3	2HY21AR S7778 ✓	16800	16950				
7.	31.03.2022	18:34 PM	19:30	21:10	7 m3	2HY21AR S7812 ✓	16800	16920				
8.	31.03.2022	19:15 PM	20:05	21:49	7 m3	2HY21AR S7813 ✓	16800	16860				
9.	31.03.2022	19:39 PM	20:10	21:55	7 m3	2HY21AR	16800	16820				

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Discovery center	Block No.:	For Gvrc site atrium block slab casting purpose.
Project:	Genopolis	Flat / Villa no.:	-
Supplier:	RDC Concrete	Slab no.:	-
Requisition nos.:	13495	A. Estimated quantity:	300 cub meter
PO nos.:	86293	B. Requisition quantity:	300 cub meter
Sign of Security	Sign of Admin	C. Actual quantity poured	168 cub meter
Rangan	K. pruthi	D. Difference (C-A)	132 cub meter

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @ 2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	12.03.2022	17.08 AM	17.11	17.46	7 m ³	2HY21AR S7339 ✓	16800	16980	-			
2.	13.03.2022	07.32 AM	07.40	08.20	7 m ³	2HY21AR S7351 ✓	16800	16910	-			
3.	13.03.2022	07.45 AM	07.55	08.35	7 m ³	2HY21AR S7353 ✓	16800	16820	-			
4.	13.03.2022	08.15 AM	08.20	08.51	7 m ³	2HY21AR S7355 ✓	16800	16830	-			
5.	13.03.2022	08.29 AM	08.34	09.04	7 m ³	2HY21AR S7356 ✓	16800	16900	-			
6.	13.03.2022	08.57 AM	09.02	09.25	7 m ³	2HY21AR S7357 ✓	16800	16880	-			
7.	13.03.2022	09.26 AM	09.35	09.55	7 m ³	2HY21AR S7358 ✓	16800	16700	100			
8.	13.03.2022	09.53 AM	09.58	10.25	7 m ³	2HY21AR S7359 ✓	16800	16810	-			
9.	13.03.2022	10.03 AM	10.12	10.45	7 m ³	2HY21AR S7360 ✓	16800	16610	190			
10.	13.03.2022	10.24 AM	10.30	10.55	7 m ³	2HY21AR	16800	16870	-			

[illegible]

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Purchase Order

Page(s) 1 Of 1

13-03-2023 17:23:29

Original / Office Copy / Purchase Div.Copy

From Company : **G V Discovery Center Pvt Ltd**
5-4-187/3&4, II nd Floor, Soham Mansion ,MG Road, Secunderabad-50003
G S T No. : 36AAHCG4940K1ZC

Supplier Details

RDC Concrete India Private Limited
Sy.No-518,Plot No-15,Kistapur Village,Medchal
Mandal,Hyderabad-501401.

GSTIN 36AAACU0108Q2Z8

9010200559

Doc No	86293	13495
Doc Date	11-03-2022	
Quote No	NIL	
Quote Date	11-03-2022	
SupplyType	Supply	

Kind Attn : B.Sai Kumar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	300.00	4,000.00	0.00	0.00	1,200,000.00
Total Order Value . . .					1,200,000.00

Rupees : Twelve Lakh(s) Only.

Terms and Conditions :-

Specification /	All items shall be of RDC brand/company
Payment Terms	Within 30 days of delivery.
Tax	All taxes included in above price.
Delivery Date	Same Day
Delivery Location	119, 191 Synergy Square 1.Delivery at GVRC Contact Person Mr Salman-8884143372. Synergy Square 1, Genome Valley, Shameerpet, Hyderabad-78 Phone. -
Penalty For Delay	5% penalty for delay in delivery beyond due date. Thereafter, 5% penalty for each week of delay.
Transportation	Supplier's sole responsibility to deliver the material to site. Transport Cost shall be borne by you / us. Estimated cost is Rs. ____.
Warranty	Nil
Advance Paid	Nil
Other Terms	Payment as per actual receipt of material. Above material for GVRC Atrium slab purpose.
Completion Date	NA
Measurment	Nil
Security	Nil
Remarks	Original Invoice+copy of proof of delivery is required to process invoice for payment.Do Not send original invoice to site.Original invoices must be sent to HO Office or Purchase site Office. proof of delivery/DC Can be sent by email.

For **G V Discovery Center Pvt Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **RDC Concrete India Private Limited**

Name : _____

Name : _____

Date : 1 / 1 /

G V Discovery Centers Pvt Ltd (22-23)M G Road, Ranigunj
Secunderabad**SUP- RDC Concrete India Pvt Ltd**

Ledger Account

1-Apr-22 to 13-Mar-23

					Page 1
Date	Particulars	Vch Type	Vch No.	Debit	Credit
1-Apr-22	By Opening Balance				5,47,200.00
14-Oct-22	By RMC GST 18% <i>Being Amount credited towards RMC against PO No-86293 PO Dt-28.02.22 vide Scan iD-121179 vide Inv Dt-23.3.22 Inv No -2HY21ARS7546</i>	Purchase	PUR/10327		28,700.00
	By RMC GST 18% <i>Being Amount credited towards RMC against PO No-86293 PO Dt-28.02.22 vide Scan iD-121179 vide Inv Dt-31-3-22, invoice no: 2HY21ARS7812.</i>	Purchase	PUR/10328		28,000.00
	By RMC GST 18% <i>Being Amount credited towards RMC against PO No-86293 PO Dt-28.02.22 vide Scan iD-121179 vide Inv Dt-31-3-22, invoice no: 2HY21ARS7813.</i>	Purchase	PUR/10330		28,000.00
	By RMC GST 18% <i>Being Amount credited towards RMC against PO NO:86293,PO D.T:28-2-22,VIDE SCAN ID:121179,VIDE INV D.T:31-3-22, INVOICE NO:2HY21ARS7814.</i>	Purchase	PUR/10332		28,000.00
	By RMC GST 18% <i>Being Amount credited towards RMC against PO NO:86293,PO D.T:28-2-22,VIDE SCAN ID:121179,VIDE INV D.T:31-3-22, INVOICE NO:2HY21ARS7815.</i>	Purchase	PUR/10333		20,000.00
	By RMC GST 18% <i>Being Amount credited towards RMC against PO NO:86293,PO D.T:28-2-22,VIDE SCAN ID:121179,VIDE INV D.T:30-3-22, INVOICE NO:2HY21ARS7773.</i>	Purchase	PUR/10334		28,000.00
	By RMC GST 18% <i>Being Amount credited towards RMC against PO NO:86293,PO D.T:28-2-22,VIDE SCAN ID:121179,VIDE INV D.T:30-3-22, INVOICE NO:2HY21ARS7774.</i>	Purchase	PUR/10335		28,000.00
	By RMC GST 18% <i>Being Amount credited towards RMC against PO NO:86293,PO D.T:28-2-22,VIDE SCAN ID:121179,VIDE INV D.T:30-3-22, INVOICE NO:2HY21ARS7776.</i>	Purchase	PUR/10336		28,000.00
	By RMC GST 18% <i>Being Amount credited towards RMC against PO NO:86293,PO D.T:28-2-22,VIDE SCAN ID:121179,VIDE INV D.T:30-3-22, INVOICE NO:2HY21ARS7778.</i>	Purchase	PUR/10337		28,000.00
	By RMC GST 18% <i>Being Amount credited towards RMC against PO NO:86293,PO D.T:28-2-22,VIDE SCAN ID:121179,VIDE INV D.T:30-3-22, INVOICE NO:2HY21ARS7779.</i>	Purchase	PUR/10338		28,000.00
	Carried Over				8,19,900.00

continued ...

G V Discovery Centers Pvt Ltd (22-23)

SUP- RDC Concrete India Pvt Ltd Ledger Account : 1-Apr-22 to 13-Mar-23

Page 2

Date	Particulars	Vch Type	Vch No.	Debit	Credit
	Brought Forward				8,19,900.00
14-Oct-22	By RMC GST 18% <i>Being Amount credited towards RMC against PO NO:86293,PO D.T:28-2-22,VIDE SCAN ID:121179,VIDE INV D.T:13-3-22, INVOICE NO:2HY21ARS7365.</i>	Purchase	PUR/10339		28,000.00
	By RMC GST 18% <i>Being Amount credited towards RMC against PO NO:86293,PO D.T:28-2-22,VIDE SCAN ID:121179,VIDE INV D.T:13-3-22, INVOICE NO:2HY21ARS7366.</i>	Purchase	PUR/10340		28,000.00
	By RMC GST 18% <i>Being Amount credited towards RMC against PO NO:86293,PO D.T:28-2-22,VIDE SCAN ID:121179,VIDE INV D.T:13-3-22, INVOICE NO:2HY21ARS7367.</i>	Purchase	PUR/10341		28,000.00
	By RMC GST 18% <i>Being Amount credited towards RMC against PO NO:86293,PO D.T:28-2-22,VIDE SCAN ID:121179,VIDE INV D.T:13-3-22, INVOICE NO:2HY21ARS7368.</i>	Purchase	PUR/10342		28,000.00
	By RMC GST 18% <i>Being Amount credited towards RMC against PO NO:86293,PO D.T:28-2-22,VIDE SCAN ID:121179,VIDE INV D.T:13-3-22, INVOICE NO:2HY21ARS7369.</i>	Purchase	PUR/10343		28,000.00
	By RMC GST 18% <i>Being Amount credited towards RMC against PO NO:86293,PO D.T:28-2-22,VIDE SCAN ID:121179,VIDE INV D.T:13-3-22, INVOICE NO:2HY21ARS7370.</i>	Purchase	PUR/10344		28,000.00
	By RMC GST 18% <i>Being Amount credited towards RMC against PO NO:86293,PO D.T:28-2-22,VIDE SCAN ID:121179,VIDE INV D.T:13-3-22, INVOICE NO:2HY21ARS7371.</i>	Purchase	PUR/10345		28,000.00
	By RMC GST 18% <i>Being Amount credited towards RMC against PO NO:86293,PO D.T:28-2-22,VIDE SCAN ID:121179,VIDE INV D.T:13-3-22, INVOICE NO:2HY21ARS7372.</i>	Purchase	PUR/10346		28,000.00
	By RMC GST 18% <i>Being Amount credited towards RMC against PO NO:86293,PO D.T:28-2-22,VIDE SCAN ID:121179,VIDE INV D.T:13-3-22, INVOICE NO:2HY21ARS7373.</i>	Purchase	PUR/10347		28,000.00
	By RMC GST 18% <i>Being Amount credited towards RMC against PO NO:86293,PO D.T:28-2-22,VIDE SCAN ID:121179,VIDE INV D.T:13-3-22, INVOICE NO:2HY21ARS7374.</i>	Purchase	PUR/10348		28,000.00
	By RMC GST 18% <i>Being Amount credited towards RMC against PO NO:86293,PO D.T:28-2-22,VIDE SCAN ID:121179,VIDE INV D.T:13-3-22, INVOICE NO:2HY21ARS7375.</i>	Purchase	PUR/10349		28,000.00

Carried Over

11,27,900.00

continued

G V Discovery Centers Pvt Ltd (22-23)

SUP- RDC Concrete India Pvt Ltd Ledger Account : 1-Apr-22 to 13-Mar-23

Page 3

Date	Particulars	Vch Type	Vch No.	Debit	Credit
	Brought Forward				11,27,900.00
14-Oct-22	By RMC GST 18% <i>Being Amount credited towards RMC against PO NO:86293,PO D.T:28-2-22,VIDE SCAN ID:121179,VIDE INV D.T:13-3-22, INVOICE NO:2HY21ARS7377.</i>	Purchase	PUR/10350		28,000.00
	By RMC GST 18% <i>Being Amount credited towards RMC against PO NO:86293,PO D.T:28-2-22,VIDE SCAN ID:121179,VIDE INV D.T:12-3-22, INVOICE NO:2HY21ARS7339.</i>	Purchase	PUR/10351		28,000.00
	By RMC GST 18% <i>Being Amount credited towards RMC against PO NO:86293,PO D.T:28-2-22,VIDE SCAN ID:121179,VIDE INV D.T:13-3-22, INVOICE NO:2HY21ARS7351.</i>	Purchase	PUR/10352		28,000.00
	By RMC GST 18% <i>Being Amount credited towards RMC against PO NO:86293,PO D.T:28-2-22,VIDE SCAN ID:121179,VIDE INV D.T:13-3-22, INVOICE NO:2HY21ARS7353.</i>	Purchase	PUR/10353		28,000.00
	By RMC GST 18% <i>Being Amount credited towards RMC against PO NO:86293,PO D.T:28-2-22,VIDE SCAN ID:121179,VIDE INV D.T:13-3-22, INVOICE NO:2HY21ARS7355.</i>	Purchase	PUR/10354		28,000.00
	By RMC GST 18% <i>Being Amount credited towards RMC against PO NO:86293,PO D.T:28-2-22,VIDE SCAN ID:121179,VIDE INV D.T:13-3-22, INVOICE NO:2HY21ARS7356.</i>	Purchase	PUR/10355		28,000.00
	By RMC GST 18% <i>Being Amount credited towards RMC against PO NO:86293,PO D.T:28-2-22,VIDE SCAN ID:121179,VIDE INV D.T:13-3-22, INVOICE NO:2HY21ARS7357.</i>	Purchase	PUR/10356		28,000.00
	By RMC GST 18% <i>Being Amount credited towards RMC against PO NO:86293,PO D.T:28-2-22,VIDE SCAN ID:121179,VIDE INV D.T:13-3-22, INVOICE NO:2HY21ARS7358.</i>	Purchase	PUR/10357		28,000.00
	By RMC GST 18% <i>Being Amount credited towards RMC against PO NO:86293,PO D.T:28-2-22,VIDE SCAN ID:121179,VIDE INV D.T:13-3-22, INVOICE NO:2HY21ARS7359.</i>	Purchase	PUR/10358		28,000.00
	By RMC GST 18% <i>Being Amount credited towards RMC against PO NO:86293,PO D.T:28-2-22,VIDE SCAN ID:121179,VIDE INV D.T:13-3-22, INVOICE NO:2HY21ARS7363.</i>	Purchase	PUR/10359		28,000.00
	By RMC GST 18% <i>Being Amount credited towards RMC against PO NO:86293,PO D.T:28-2-22,VIDE SCAN ID:121179,VIDE INV D.T:13-3-22, INVOICE NO:2HY21ARS7364.</i>	Purchase	PUR/10360		28,000.00

Carried Over

14,35,900.00


continued

G V Discovery Centers Pvt Ltd (22-23)


SUP- RDC Concrete India Pvt Ltd Ledger Account : 1-Apr-22 to 13-Mar-23

Date	Particulars	Brought Forward	Vch Type	Vch No.	Debit
14-Oct-22	By RMC GST 18% Being Amount credited towards RMC against PO NO:86293, PO D.T:28-2-22, VIDE SCAN ID:121179, VIDE INV D.T:13-3-22, INVOICE NO:2HY21ARS7360.		Purchase	PUR/10361	14,35 28
	By RMC GST 18% Being Amount credited towards RMC against PO NO:86293, PO D.T:28-2-22, VIDE SCAN ID:121179, VIDE INV D.T:13-3-22, INVOICE NO:2HY21ARS7361.		Purchase	PUR/10362	28,0
To	Closing Balance				
					14,91,900.00
					14,91,900.00
					14,91,900.00

888414372



TAX INVOICE
RDC CONCRETE (INDIA) PRIVATE LIMITED
 Survey No 518, Plot No 15, Kistapur Village, Dist-Medchal District
 TG, PIN - 501401



Phone: _____ Email-Id: customercare@rdcconcrete.com
 GSTIN: 36AAACU0108Q2Z8 PAN: AAACU0108Q CIN: U74999MH1993PTC172842 TAN: MUMR22552F

Bill To Party
 Party Name: GV DISCOVERY CENTERS PRIVATE LIMITED
 Address: 5-4-187/3&4 1ind Floor
 Sohams Mansion, MG Road
 Secunderabad
 HYDERABAD, Telangana 500003
 36AAHCG4940K12C
 GSTIN: _____
 PAN: _____
 Invoice Number: 2HY22ARS29
 Invoice Date: 01-04-2022
 State: Telangana
 State Code: 36
 DC No: _____
 DC Date: 2HY22ARS29
 Sales Order: 01-04-2022 17:31:21
 201221601155


Ship To Party
 Party Name: GV DISCOVERY CENTERS PRIVATE LIMITED
 Address: 119, 191, Synergy Square
 Turkapally, Hyderabad
 HYDERABAD, Telangana 500078
 36AAHCG4940K12C
 GSTIN: _____
 PAN: _____
 Terms of Payment: 30 Days
 Transport Mode: By Road
 State: Telangana
 Vehicle No: TS15UC1639
 Place of Supply: HYDERABAD
 Date of Supply: 01-04-2022
 PO No: 86293
 IRN: 881cf3bffe706baed31c7619318de02bfc84e11fcb94bc
 5375219325b0b02f
 112212807809056
 2022-04-01 17:33:00
 Ackno. Number: _____
 Ackno. Date: _____

Whether tax is payable on reverse charge basis: No

Sl. No	Description of Goods	HSN Code	UOM	Qty	Unit Price	Basic Amount	CGST %	CGST Amount	SGST %	SGST Amount	IGST %	IGST Amount	Gross Amount (Without TCS)
1	M25 Grade Of Concrete	3824501	CUM	3	3389.8	10169.49	9	915.25	9	915.25		0	12000.00
TCS %: _____ TCS Amount: _____ KFC%: _____ KFC Amount: 0.00													
Grand Total 12000.00													

Net Value in Rupees: Rupees Twelve Thousand
 Cementitious Type: OPC Max. Agg Size: 20mm
 Batch No: HY2/2022/29804
 Order Quantity (Cubic Meter): 300
 Admixture type: PCEA
 Slump: 120 +/- 25 mm
 Note: 1M3=2400Kgs +/-5%
 Min. Cementitious Content: _____
 Quantity with this load (Cubic Meter): 3
 Cumulative Quantity (Cubic Meter): 238
 Time of arrival on site: _____
 Time released from site: _____
 Water added at site: _____
 Admixture added at site: _____

Remarks:
 Please Note: This concrete delivery is subject to the terms and a condition of sales shown in our quotation. The time is allowed for updating this delivery in 15 minutes. We reserve the right to charge for any detention beyond this time as per our quotation. Any unauthorised addition of water and/or any other material to concrete shall absolve us from any liability whatsoever. Any deficiency in methods of placing, compacting, finishing and curing of concrete supplied at site, may affect quality of concrete. In no event shall we be liable for direct, indirect, incidental or consequential damage arising out of use of this product, even if advised of possibility of such damage. In no case shall our liability exceed the purchase price of this product. In case of any discrepancies in the invoice please inform us within 3 working days from the date of invoice, otherwise it will be assumed that the invoice is correct and accepted. 24% interest per annum will be charged from the date of invoice on the amount remaining partly or wholly unpaid after due date.
 *This document also constitutes as a Delivery Challan.
 I hereby confirm that:
 1. We have accepted delivery of concrete as per the details mentioned above. 2. We have authorized addition of any water and/or admixture as mentioned above.



Certified that the particulars given above are true and correct and amount indicated represents the price charged and that there is no flow of additional consideration directly or indirectly from the buyer.

[Signature]

For RDC Concrete (India) Pvt Ltd.
[Signature]
 Authorised Signatory

Caution: Cement and concrete contain lime and other chemicals which can cause irritation, dermatitis and burning. To avoid harm to skin, minimize contact with wet concrete and wear suitable protective clothing. Whenever contact occur (whether directly or through saturated clothing) wash thoroughly.

Receiver Signature & Seal

INWARD	
Inward No:	Dt: 14/22
MRN No:	Dt:
Received By:	