


Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	DR. NRK BIOTECH PVT LTD	Block No.:	Main block
Project:	Nextopolls	Flat / Villa no.:	Towards main block column-04 use purpose
Supplier:	SL RMC PLANT	Slab no.:	-
Requisition nos.:	186566	A. Estimated quantity:	100 M3
PO nos.:	20230303005	B. Requisition quantity:	100 M3
Sign of Security	Sign of Admin	C. Actual quantity poured	14 M3
M 44.1		D. Difference (C-A)	86 M3
			

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	24.03.2023	09:20	10:40	10:55	08	871	19200	18940	260			
2.	24.03.2023	15:22	16:40	16:55	06	877	14400	14320	80			
3.												
4.												
5.												
6.												
7.												
Total:					14		33600	33260	340			
Remarks	As per quantity ordered 100 M3 consumed 14 M3.											

Note: 1. Report to be sent on a daily basis to purchase@medhproperties.com and report-audit@medhproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.