

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	4500 Ramp footings, atrium slab 6
Project:	Innopolis	Flat / Villa no.:	
Supplier:	SL RMC	Slab no.:	
Requisition nos.:	20230330001	A. Estimated quantity:	80M3
PO nos.:	20230330008	B. Requisition quantity:	80M3
Sign of Security	Sign of Admin	C. Actual quantity poured	21M3
		D. Difference (C-A)	59M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	01.04.2023	17:02	18:02	18:30	07	8002	16800	16660	140			
2	01.04.2023	19:02	20:00	20:20	07	8003	16800	17100	-			
3	01.04.2023	19:38	20:38	20:55	07	8004	16800	16560	240			
Total:					21m3		50400	50320	380			
Remarks	As per purchase order 80M3 but consumed 21M3 only											

Note: 1. Report to be sent on a daily basis to purchase@innopolis.com and report-qa@innopolis.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.