


PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		08.04.23		Prepared by		V. RAVI		Serial no.		16082	
Supplier name		CL RMC PLANT						HO inward no.			
Firm/Company		G.V.R.C		Project		Innopolis		HO received date			
PO/WO date		10.01.23		PO/WO No.		20230110004		Scan ID.			
Sl no.	Bill no.			Bill date		Bill amount			Original attached		
1.	0398			07.02.23		68,600 - 00			☒ Yes ☐ No		
2.									☐ Yes ☐ No		
3.									☐ Yes ☐ No		
4.									☐ Yes ☐ No		
Amount A – Bills total (Excluding Transport & Hamali Charges):								68,600 - 00			
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report											
MRN nos.:							Proof of delivery matches MRN		☒ Yes ☐ No		
Amount B – Other Credits : Transportation charges											
Amount C – Other Debits :											
Amount D (D=A+B-C) – Amount to be credited to the supplier:								68,600 - 00			
Amount E – PO / WO value:								308,700 - 00			
Amount F – Difference (A – E):								240,100 - 00			
Quantity received as per PO / WO				☐ Yes ☐ Excess received ☐ Short received ☒ Part received							
Close PO / WO				☒ Yes ☐ No – wait for balance material ☐ Other							
Payment – due date				10/04/23.							
Remarks: find bill & close this P.O. (Noted Original Invoice Missing so certified true copy we are processing now.)											
Approved by		Purchase Officer		Purchase Manager		M D		Accountant		Accounts Manager	
Name:				V. RAVI							
Sign:											
Date				08/04/23.							
Approval limit		Upto 20k		Above 20k		Above 100k		Upto 20k		Above 20k	

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



Form for closure of purchase order

PO no.	20230110004	PO date	10/01/23	Req no.	20230109013	Advice Scan ID	
Barcoded PO available	☐ Y/ ☒ N	Invoice original available	☐ Y/ ☒ N	Copy available	☐ Y/ ☒ N	POD available	☒ Y/ ☐ N
Data required from site/engineers:							
MRN nos related to PO							
☐ Part material received		☒ Full material received		☐ Material not received.			
☐ Close PO - Balance material will be re-ordered by new requisition.							
☐ Cancel PO. Material not required.		☐ Cancel PO. Material will be re-ordered by new requisition.					
☐ Keep PO open. Material required.		☐ Keep PO open. Work under progress.					
Remarks by engineer: <i>-As per po, we consumed extra 07 m³</i>							
Notes: 1. Provide details of material received by way of separate attachment. 2. Provide scanned copy of DCs/proof of delivery + PO. 3. Provide copies of invoices if available. 4. This entire set to be scanned and sent to Ravi.							
Prepared by: <i>S. Nagamani</i>		Sign: <i>Nagamani</i>		Date: <i>03/04/23</i>			
Data required from accounts:							
☐ Checked with E&D for receipt of bills.							
☐ Bills not received against this PO.		☒ Part bill received against this PO.		☐ All bills received against this PO.			
☐ Advance paid against this PO		Amount paid:		Date of payment:			
Details of part bill received:							
Sl. No.	Bill no.	Bill date	Bill amount	Cr. given to supplier			
1.	0377	31/03/23	2,72,400/-				
2.							
3.							
4.							
5.							
6.							
Remarks by Accountants: <i>Part bill received against this PO</i>							
Prepared by: <i>J. Haripriya</i>		Sign: <i>J. Haripriya</i>		Date: <i>07/04/23</i>			
Notes: 1. POs/WOs issued for turnkey works - may have been processed by E&D. Check before filling the above.							
Prepared by:		Sign:		Date:			
Remarks by Ravi + details of bills to be approved:							
Sl. No.	Bill no.	Bill date	Bill amount	MRN no.			
1.	0398	07.02.23	68,600.00				
2.							
3.							
Remarks: <i>Need Ravi's approval for enclosed invoice (certified true copy)</i>							
Prepared by: Ravi		Sign: <i>[Signature]</i>		Date: <i>07.04.24</i>			
Advice by MD - action to be taken.							
☒ Get certified bill from supplier (not original).				☐ Prepare bill in SLLP for material supplied.			
Thereafter, prepare advice for credit to supplier and send to Soham for processing.							
☒ Close PO				☐ Keep PO open. Material awaited			
☐ Accounts to be reconciled with supplier. Get supplier's ledger.							
Remarks:							
Approved by: Soham		Sign:		Date:			

APPROVED BY

-8 APR 2023

SOHAM MODI
MANAGING DIRECTOR

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	3600 columns
Project:	Innopolis	Flat / Villa no.:	
Supplier:	SL RMC	Slab no.:	
Requisition nos.:	206652	A. Estimated quantity:	63M3
PO nos.:	20230110004	B. Requisition quantity:	63M3
Sign of Security	Sign of Admin	C. Actual quantity poured	14M3
	Sign of Project Manger	D. Difference (C-A)	14M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	01.02.2023	09:10	10:00	10:25	07	6948 ✓	16800	16500	300			
2	01.02.2023	13:21	14:20	14:40	07	6951 ✓	16800	17000	-			
3												
4												
5												
6												
Total:					14m3		33600	33500	300			
Remarks	As per purchase order 63M3 but consumed 14 M3 only											

Note: 1. Report to be sent on a daily basis to purchase@innoproverties.com and report.audit@innoproverties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit

Note:- To be process these dc's.

 07/4/23

RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.			Block No.:	3600 -columns
Project:	Innopolis			Flat / Villa no.:	
Supplier:	SL RMC			Slab no.:	
Requisition nos.:	206652			A. Estimated quantity:	63M3
PO nos.:	20230110004			B. Requisition quantity:	63M3
Sign of Security	Sign of Admin	Sign of Project Manger		C. Actual quantity poured	14M3
<i>[Signature]</i>	<i>[Signature]</i>	<i>[Signature]</i>		D. Difference (C-A)	49 M3

Details of RMC pour

[illegible]

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.		Block No.:	3600 -columns
Project:	Innopolis		Flat / Villa no.:	
Supplier:	SL RMC		Slab no.:	
Requisition nos.:	206652		A. Estimated quantity:	63M3
PO nos.:	20230110004		B. Requisition quantity:	63M3
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	14M3
			D. Difference (C-A)	49 M3

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	24.01.2023	08:50	09:45	10:10	07	6735	16800	16900	-			
2	24.01.2023	12:07	13:10	13:30	07	6739	16800	16850	-			
3												
4												
5												
6												
Total:					14m3		33600	33750				
Remarks	As per purchase order 63M3 but consumed 14M3 only (Bill already received)											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. Cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + pour reports + test reports + photographs at site.

RMC pour report

Details of RMC pour

note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3, if the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintaint original report + weightment slips + pour reports + test reports + photographs at sit

RMC pour report

Details of RMC pour

(Bills received) ☒

Note: 1. Report to be sent on a daily basis to purchase@medproperties.com and report-audit@medproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site

Office Copy(For HO)

Innopolis
Sy no-542, Genome Valley, Thirupakkal, Hyderabad,
Hyderabad, Telangana, 500078
Madhu, 7981951035

20230109013

Rupees in words : Three Lakh Eight Thousand Seven Hundred Only.

Delivery Location : As per details given above

Purchase Order

Office Copy(For HO)

Bill submission:

Remarks :

Vendor Shall submit proof of delivery+originak invoice at head office of purchaser
Delivery at GVRRC Turkapally Contact Person Mr Madhu-9502211499.

For GV Research Centers Pvt. Ltd

Authorised Signatory

Name :-

Sign:-

Date :-

Accepted the above Terms And Conditions
For

Date :-



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant

Sy No 719/2 Devaryamjal (Village)
Shameerpet (M) Medchal(D)
GSTIN: 36ADNFS2288J1ZF
GSTIN/UIN: 36ADNFS2288J1ZF
State Name : Telangana, Code : 36
E-Mail : slrmcplant@gmail.com

Buyer

G.V Reserch Centers Pvt Ltd

5-4-187/3&4 ,2nd Floor
Soham Mansion ,
MG Road , Secundrabad-500003
GSTIN/UIN : 36AAHCG4562D1ZP
State Name : Telangana, Code : 36

Invoice No.

0398

Dated

7-Feb-2023

Mode/Terms of Payment

Supplier's Ref.

20230110004

Other Reference(s)

Buyer's Order No.

Dated

Terms of Delivery

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M30	38245010	18 %	14.00 cbm	4,152.54	cbm	58,135.56
	Output CGST @9 %					9 %	5,232.20
	Output SGST @9%					9 %	5,232.20
	Round Off						0.04
Total				14.00 cbm			₹ 68,600.00

Amount Chargeable (in words)

INR Sixty Eight Thousand Six Hundred Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	58,135.56	9%	5,232.20	9%	5,232.20	10,464.40
Total	58,135.56		5,232.20		5,232.20	10,464.40

Tax Amount (in words) : INR Ten Thousand Four Hundred Sixty Four and Forty paise Only

Remarks:
01.02.2023

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank
A/c No. : 231905000660
Branch & IFS Code : Saketh & ICIC0002319

"TRUE COPY"

for SI Rmc Plant
Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No.: **6951**
To, **GVXC**
M/s. **POND :- 2023-0113-004**

Date: **01/02/23**

Vehicle No.: **TS05UE 7860** **Thuvakaapally**

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
2	M30	Time:- 13:21	7 ^m 3	14 ^m 3	PUMP

INWARD	
Inward No:	Dt: 1/02/23
MRN No:	Dt:

Received By:

Ashok **Asif**

Genome Valley Research Center Pvt. Ltd.

For **SL RMC PLANT**

Babu

Receiver's Signature

Authorised Signatory

Ben Fox

W30 L¹ b. C. 13:81

45

11/14/20

1000

60404-8053-Q113-GEN

Date: 01/05/2023



S.V.H. WEIGH WEIGH BRIDGE

యస్.వి.హెచ్. ఛార్జ్ కాంట్

Thurkapally, Opp. Bharath Bio-Tech, Sy. No. 228, Shameerpet Mandal,
Kothur Road, R.R. Dist - 500 101. T.S. Cell : 7993548302, 9550548302

COMPUTERISED 100M TONNES WEIGH BRIDGE



24
HOURS
SERVICE

SERIAL No.:

325

VEHICLE No.:

2

TSR

7860

CHARGES RS.

28800

GROSS

11800

TARE

17000

NETT

Kgs.

Kgs.

DATE:

01-02-23

TIME:

14:00

18:44

OPERATOR'S SIGNATURE

వారానము ప్లాట్ ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.
Our responsibility ceases once the vehicle leaves the platform.

VANI SHEET ROOFING SYSTEMS

For Warehouses, Godowns, Sheds, Compound Walls, Sheets, TATA, JSW, JINDAL, AMNS BRANDS. PH: 8639924460



SL RMC PLANT
READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No.: **6948**
To, **Q.V.R.C**
M/s. _____

Date: **11/2/2023**

Vehicle No.: **AP167KCL80**

Pos: 2023-0110-001
Thurkapally

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M30	T.W.C: 9:10	743	743	90000

INWARD	
Inward No:	Dt: 01/2/23
MRN No:	Dt:

Received By:	Sign:
Uday	Uday
Genome Valley Pvt. Ltd.	Pvt. Ltd.

Receiver's Signature

For **SL RMC PLANT**

Markandeya

Authorised Signatory

Receiver's Signature

Authorized Signatory

Stamp
Date: 01/05/2023

Stamp
Date: 01/05/2023

For SL RMC PLANT

SIN No

PARTICULARS

Qty

Unit

Value

Service No

BLH 11000000


Mr

PO No

C.V. 150

Date

1/05/2023



READY MIX CONCRETE
SL RMC PLANT

DELIVERY CHALLAN

Telangana - 500 082

Hyderabad

Markandeya Nagar, Kapad

Plot No 28, S.S. Nagar



యెల్.వి.హెచ్. ధర్మకాంట్



SERIAL No.:

VEHICLE No.:

CHARGES RS.

27680
GROSS

Kgs.

DATE: 01-02-25

TIME: 09:50

11180

Kgs.

DATE: 01-02-23

TIME: 15:03

16500
NETT

Kgs.

MATERIALS

వాహనము ప్లాట్ ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు. Our responsibility ceases once the vehicle leaves the platform.

OPERATOR'S SIGNATURE

VANI SHEET ROOFING SYSTEMS

For Warehouses, Godowns, Sheds, Compound Walls Sheets. TATA, JSW, JINDAL, AMNS BRANDS. PH: 8639924460