

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com		Invoice No. 365	Dated 30-Mar-2023
		Delivery Note	Mode/Terms of Payment
		Supplier's Ref. 1777	Other Reference(s)
Buyer Silver Oak Villas LLP 5-4-187/3 & 4 , IInd Floor, M.G. Road, Secunderabad-500003 GSTIN/UIN : 36ADBFS3288A2Z7 State Name : Telangana, Code : 36		Buyer's Order No. 20221226014	Dated 26-Dec-2022
		Despatch Document No.	Delivery Note Date
		Despatched through	Destination
Terms of Delivery			

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete	38245010	7.00 cum	3,559.32	cum	24,915.24
	SGST			9 %		2,242.37
	CGST			9 %		2,242.37
	Round Off					0.02
Total			7.00 cum			Rs 29,400.00

Amount Chargeable (in words) E. & O.E

INR Twenty Nine Thousand Four Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	24,915.24	9%	2,242.37	9%	2,242.37	4,484.74
Total	24,915.24		2,242.37		2,242.37	4,484.74

Tax Amount (in words) : **INR Four Thousand Four Hundred Eighty Four and Seventy Four paise Only**

Company's Bank Details

Bank Name : **UNION BANK OF INDIA**
 A/c No. : **261611100001529**
 Branch & IFS Code : **RAMPALLE & UBIN0826162**

for CEMEX INFRA

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Authorised Signatory

This is a Computer Generated Invoice



Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	SOVLLP	Block No.:	For 136 Footing Purpose
Project:	SOV-III	Flat / Villa no.:	For 136 Footing Purpose
Supplier:	Cemex Infra	Slab no.:	
Requisition nos.:	184940/20221224006	A. Estimated quantity:	10
PO nos.:	20221226014	B. Requisition quantity:	10
Sign of Security	Sign of Admin	C. Actual quantity poured	07
		D. Difference (C-A)	03

APPROVED BY
 Sign of Project Manager
 13 JAN 2023
 K. PURSHOTHAM
 Project Manager (Silver Oak Villas Part-III)

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	10/01/23	18:30	19:10	19:35	07	1777	16,800	17,040				
2.												
3.												
4.												
5.												
6.												
7.												
8.												
Total:					07 Cumts		16,800 Kgs	17,040 Kgs				
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.