

PURCHASE DIVISION
Advice for approval for credit to supplier

16440

Date: 06/04/23		Prepared by: Venkatesh		Serial no.	
Supplier name: ARNUPRL Windows And Doors				HO inward no.	
Firm/Company: MRN LUP		Project: GMR		HO received date	
PO/WO date: 09/3/22		PO/WO No. 91852		Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	030	23/03/23	336916.20	☐ Yes ☐ No	
2.			-	☐ Yes ☐ No	
3.			-	☐ Yes ☐ No	
4.			-	☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				336916	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.: Installation Report		Proof of delivery matches MRN		☒ Yes ☐ No	
Amount B – Other Credits : Transportation charges				-	
Amount C – Other Debits :				-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				336916.20	
Amount E – PO / WO value:				1276135.20	
Amount F – Difference (A – E):				1039223.20	
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☒ Short received ☐ Part received			
Close PO / WO		☐ Yes ☒ No – wait for balance material ☐ Other			
Payment – due date		10/04/23			
Remarks: Part 1st					
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:		Venkat			
Sign:					
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

GST No. : 36BNJPC2335M1ZY

TAX INVOICEOriginal for Recipient
Duplicate for Supplier / Transport
Triplicate for Supplier**030 ARN UPVC WINDOWS AND DOORS**

Plot No. 44, Surya Nagar, Beside Govt. Hospital, Mallapur, Hyderabad. Mob. : 9700057664

DETAILS OF RECEIVER (BILLED TO) 29-3-23M/s- Modi Realty Mallapur LLP
5-4-187/343, II floor, Soham Mansion
M.G. Road, Secbad.

TRANSPORTATION NAME :

VEHICLE NO. : L/R No.

DATE & TIME OF SUPPLY 29-3-2023

PLACE OF PF SUPPLY

DETAILS OF CONSIGNEE (SHIPPED TO)

P.O NO :- 91852

P.O Date :- 9-3-22

STATE CODE : GSTIN NO. 36ANFFM1459R12P

STATE CODE : GSTIN NO.

S.No.	HSN CODE	DESCRIPTION	QUANTITY	RATE	AMOUNT Rs. Ps.
1)	39252000	upvc sliding window 6'x4'	7 Nos	7752/-	54,264 =
2)	"	" " " 4'x3'	3 Nos	4560/-	13,680 =
3)	"	bench " 8'x7'	9 Nos	17822/-	1,60,398 =
4)	"	ventilator 2'x2 1/2'	20 Nos	2,850/-	57,000 =
<u>D-Block :-</u> DC No :- 126, 128, 129, 130 131					
					
TOTAL BEFORE TAX					2,85,522 =
ADD : CGST					9% 25,697 =
ADD : SGST					9% 25,697 =
ADD : IGST					
TAX AMOUNT GST					51,394 =
GRAND TOTAL					3,36,916 =

BANK DETAILS : STATE BANK OF INDIA, MOULALI BRANCH**ARN UPVC WINDOWS AND DOORS****A/C. No. 39583763458 IFSC Code : SBIN0020096**

Rupees in words :

Once goods will not be taken back
Interest @24% p.a. will be charged if payment not made within 15 days from the date of the Bill.
Subject to Secunderabad Jurisdiction only.
We are not Responsible Cases sooner the goods leave our premises
E.O.E.,

Reviver Stamp & Signature

For ARN UPVC WINDOW AND DOORS

Authorised Signature

INSTALLATION REPORT

Company/ firm:	M R MLLP	Requisition nos.:	1937-95
Project:	M R MLLP	PO no.:	91852
Supplier:	ARN UPVC	Material type:	UPVC

Details of installation: windows

Sl. No.	Date of installation	Unit no.	Material details	Size	Qty
1.	29-3-23	-	UPVC Sliding window	6' X 4'	7 nos
2.	"	-	UPVC Sliding window	4' X 3'	3 nos
3.	"	-	UPVC French window	8' X 7'	9 nos
4.	"	-	UPVC Ventilator	2' X 2 1/2"	20 nos
5.					
6.					
7.					
8.					
9.					
10.					
11.					
12.					
13.					
14.					
15.					
Total:					39 nos

Remarks: All work completed

INWARD

MODI REALTY MALLAPUR LLP

DL 29/3/23

Approved by	Project manager	Ward No	Security	Admin (Audit)
	<u>[Signature]</u>		<u>[Signature]</u>	<u>A. Janak</u> 29/3/23

Note: 1. Report to be sent on completion of work. 2. For partial completion report must be sent once a month. 3. This report is required for installation of windows, french windows, balcony/ staircase railing, fire doors and such materials where PO for material + labour is issued. Exclude false ceiling, painting, water proofing where 'Advice for giving credit to contractor/supplier form' is being set to E&D. 4. One or more reports can be made per PO. Avoid multiple Pos in one report. 5. Provide report on defaults, poor quality, missing items, etc. 6. Reports to be provided regularly. However, must be provided within one working day of request from purchase.

INSTALLATION REPORT



Company/ firm:	MRMLLP	Requisition nos.:	193795
Project:	GMR	PO no.:	91852
Supplier:	ARN UPVC	Material type:	UPVC windows & doors

Details of installation:

Sl. No.	Date of installation	Unit no.	Material details	Size	Qty
1.	31/03/23		upvc sliding window	6'x4'	7 no's
2.			upvc sliding window	4'x3'	3 no's
3.			upvc french window	8'x7'	9 no's
4.			upvc ventilator	2'x2 1/2'	20 no's
5.					
6.					
7.					
8.					
9.					
10.					
11.					
12.					
13.					
14.					
15.					
Total:					39 no's

Remarks:

All works completed.
'D' block

Approved by	Project manager	Security	Admin (Audit)
			

Note: 1. Report to be sent on completion of work. 2. For partial completion report must be sent once a month. 3. This report is required for installation of windows, french windows, balcony/ staircase railing, fire doors and such materials where PO for material + labour is issued. Exclude false ceiling, painting, water proofing where 'Advice for giving credit to contractor/supplier form' is being set to E&D. 4. One or more reports can be made per PO. Avoid multiple Pos in one report. 5. Provide report on defaults, poor quality, missing items, etc. 6. Reports to be provided regularly. However, must be provided within one working day of request from purchase.

Purchase Order



01.09.22 11:03:47

Page(s) 1 Of 1

12-10-2022 3:52:01 PM

From Company : **Modi Reality Mallapur LLP**
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.
G S T No. : 36AAEFM1459R1ZP

Supplier Details

ARN UPVC Windows and Doors
Plot no. 44, Surya Nagar, Beside Govt. Hospital, Mallapur, Hyderabad - 500040

9700057664

Doc No	91852	193795
Doc Date	12-10-2022	
Quote No	Nil	
Quote Date	09-03-2022	
SupplyType	Supply And Installation	

Kind Attn : **Mr. Rohith Kumar**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 512600 - WIND-Windows - UPVC-Sliding with mesh- - 1800WX1200Hmm - Nos 6'X4'-72 Nos-1728 Sft	72.00	7,752.00	0.00	18.00	658,609.92
2 221200 - WIND-Windows - UPVC-Sliding with mesh- - 1200WX900Hmm - Nos 4'X3'-18 Nos-216 sft	18.00	4,560.00	0.00	18.00	96,854.40
3 766200 - WIND-Windows - UPVC-Ventilator top hung - - 750WX600Hmm - Nos 21/2'x2'-72 Nos-360 Sft	72.00	2,850.00	0.00	18.00	242,136.00
4 776300 - WIND-Windows - UPVC-French door Sliding with mesh- - 2400WX2100Hmm - Nos 8'x7'-18 Nos-1008 Sft	18.00	17,822.00	0.00	18.00	378,539.28

Total Order Value . . . **1,376,139.60**

Rupees : Thirteen Lakh(s) Seventy Six Thousand One Hundred Thirty Nine and Paise Sixty Only.

Terms and Conditions :-

Specification / Brand As per details given in the quotation dt. 09/03/2022.

Payment Terms 10% as advance & balance on delivery of materials and receipt of invoice. Advance paid to be proportionately deducted.

Tax All taxes included in above price.

Delivery Date All materials must be delivered within As per site engineers request days.

Delivery Location Gulmohar Residency
Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge
Phone. Contact: Security _____, 8309938133

Penalty For Delay Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.

Transportation Cost Included in the above price.

Warranty 1 year on workmanship.

Advance Paid Rs.1,37,614/-Cheque Dt--17/10/22.

Other Terms

Completion Date

Measurment

Security

Remarks

For MDs APPROVAL

- ☒ High Value/quantity beyond limits.
- ☐ Po/Req. processed-post approval.
- ☐ Approval for technical details/clarification.
- ☐ Replenishing SLLP stock
- ☐ Other

PART DELIVERY DETAILS

S.no	Bill no.	Bill Dt.	Amount
1	012	14/10/22	560,994
2	013	26/10/22	42060
3	023	09/10/22	42624
4			
5			

We reserve the right to reject items not conforming to quality and specifications. Above order for D-105,106,107,108,501,502,503,504,505,506,507,508,601,602,603,604,605,606 purchase. Work to be completed within 10 working days. Penalty of 5% of order value per week shall be levied for delay. Payment will be made, as per measurement of laid and fixed material. Wastage at suppliers cost. Supplier shall be responsible for security and storage of material at site at its risk and cost. 'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

APPROVED BY
13 OCT 2022
SOHAM MODI
MANAGING DIRECTOR

Accepted the above Terms And Conditions
For **ARN-UPVC Windows and Doors**

For **Modi Reality Mallapur LLP**

Authorised Signatory

Name :

Name :

Date : / /

Estimate

Page(s) 1 Of 1

13-09-2022 11:33:29 AM

Original / Office Copy / Purchase Div.Copy

From Company : **Modi Reality Mallapur LLP**
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.
G S T No. : 36AAEFM1459R1ZP

Supplier Details

Rainbow UPVC Doors and Windows
Plot no. 8A, IDA, Patancheru, Sangareddy Dist.

9100007123

Doc No	91852	193795
Doc Date	13-09-2022	
Quote No	Nil	
Quote Date	09-03-2022	
SupplyType	Supply And Installation	

Kind Attn : Mr. Shiva Kumar

Estimate for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 512600 - WIND-Windows - UPVC-Sliding with mesh- - 1800WX1200Hmm - Nos 6'X4'-72 Nos-1728 Sft	72.00	8,160.00	0.00	18.00	693,273.60
2 221200 - WIND-Windows - UPVC-Sliding with mesh- - 1200WX900Hmm - Nos 4'X3'-18 Nos-216 sft	18.00	4,620.00	0.00	18.00	98,128.80
3 766200 - WIND-Windows - UPVC-Ventilator top hung - - 750WX600Hmm - Nos 21/2'x2'-72 Nos-360 Sft	72.00	2,625.00	0.00	18.00	223,020.00
4 776300 - WIND-Windows - UPVC-French door Sliding with mesh- - 2400WX2100Hmm - Nos 8'x7'-18 Nos-1008 Sft	18.00	23,800.00	0.00	18.00	505,512.00

Total Order Value . . . 1,519,934.40

Rupees : Fifteen Lakh(s) Ninteen Thousand Nine Hundred Thirty Four and Paise Fourty Only.

Terms and Conditions :-

Specification / Brand As per details given in the quotation dt. 09/03/2022.**Payment Terms** 10% as advance & balance on delivery of materials and receipt of invoice. Advance paid to be proportionately deducted.**Tax** All taxes included in above price.**Delivery Date** All materials must be delivered within As per site engineers request days.**Delivery Location** Gulmohar Residency
Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge
Phone. Contact: Security _____, Admin 9502211011**Penalty For Delay** Bills must be submitted to H.O. within 30days of completion of work. 10% ply on value of order will be deducted for delay in submission of bills.**Transportation Cost** Included in the above price.**Warranty** 1 year on workmanship.**Advance Paid** Rs.1,51,993/-Cheque Dt--19/09/22.**Other Terms** We reserve the right to reject items not conforming to quality and specifications. Above order for D-105,106,107,108,501,502,503,504,505,506,507,508,601,602,603,604,605,608 purpose.
Work to be completed within 10 working days. Penalty of 5% of order value per week shall be levied for delay.**Completion Date** Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.**Measurment** Supplier shall be responsible for security and storage of material at site at its risk and cost.**Security** 'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'**Remarks**

For MDs APPROVAL

- ☒ High Value/quantity beyond limits.
- ☒ Po/Req. processed-post approval.
- ☒ Approval for technical details/clarification.
- ☐ Replenishing SSSLP stock
- ☐ Other

Accepted the above Terms And Conditions

For **Rainbow UPVC Doors and Windows**For **Modi Reality Mallapur LLP**

Authorised Signatory

Name : _____

Contact :-

Name : _____

Date : ____/____/____

Requisition Form		Date:	9.09.22			
Company Name:		MRMLLP	Time:	3:30		
Site & Phase :		GMR				
Flat/Block no.		D-Block flat no: 105,106,107,108,501,502,503,504,505,506,507,508,601,602,603,604,605,608				
Supplier:			Req. No.	193795		
Material required before date:		12.09.22	ID No.	79632		
S No	Item	Qty required	Qty available at site	Order Qty	Inward No	Inward Date
1	WIND763-Windows-UPVC-French door Sliding with mesh--2400Wx2100HMM-Nos	18	0	18		
2	WIND5126-Windows-UPVC-Sliding with mesh--1800Wx1200HMM-Nos	72	0	72		
3	WIND2212-Windows-UPVC-Sliding with mesh--1200Wx900HMM-Nos	18	0	18		
4	WIND7662-Windows-UPVC-Ventilator top hung --750Wx600HMM-Nos	72	0	72		
5						
6						
7						
8						
9						
10						
Remarks:		D-Block flat no: 105,106,107,108,501,502,503,504,505,506,507,508,601,602,603,604,605,608				
UPVC windows fixing work purpose.(18 flats)						
Engineer		Project Manager	MD			
Prepared By:		T.rahul				
Approved By:						
Sign & Date:						

BSI 14514
91852

APPROVED BY
13 OCT 2022
SOHAM MODI
MANAGING DIRECTOR

APPROVED
12 SEP 2022
MINISH PARIKH
MANAGER PROCUREMENT

Procurement/Purchase comparison sheet											
Prepared by:		Minish									
Date:		11.10.22									
				Net rate after discount + GST							
Sl. No	SKU	Addition Specs	Qty	Rainbow UPVC- Rate	Supplier 1 - Amount	Liberty-21 - Rate	Supplier 2 - Amount	ARN UPVC - Rate	Supplier 3 - Amount	Last purchahsed - Rate- Liberty	Last purchahsed - Amount- Liberty
1	WIND5126-UPVC Sliding with mesh	1800WX1200HMM	72	9,629	693,274	9,544	687,156	9,147	658,584	9,544	687,168
2	WIND2212-UPVC sliding with mesh	1200WX900HMM	18	5,452	98,129	6,400	115,200	5,381	96,858	6,400	115,200
3	WIND7662-UPVC Ventilator Top Hung	750WX600HMM	72	3,098	223,056	3,611	259,992	3,363	242,136	3,611	259,992
4	WIND7763-UPVC Frenchdoor sliding mesh	2400WX2100HMM	18	28,084	505,512	20,419	367,542	21,030	378,540	20,419	367,542
5											
6											
10	Total:			46,262	1,519,970	39,974	1,429,890	38,921	1,376,118	39,974	1,429,902
Notes:											
1	Material required for site:										
2	Details of requisition no., required by, etc.:										
3	Transport charges										
4	Delivery period										
5	Advance										
6	Payment terms										
7	Loading cost										
8	Unloading cost										
9	Warranty										
10	Other term 1										
11	Other term 2										
12	Other term 3										

10 Years on Profile against any colour change, bending worping-1 yr on hardware functioning, mesh & glass not covered.

All taxes included in above price