PURCHASE DIVISION Advice for approval for credit to supplier

16441

| Date: | 06/04/23 | Prepared | by | Venle | tal | Serial no. | | 16 8 8 11 |
|-----------------|--------------------------|----------------|----------------|---------------|----------|-----------------------|---------|---------------------------------|
| Supplier name | ARNU | | 1 200 | | | HO inward | l no. | |
| Firm/Company | | D | 4000 | Gul | | HO receive | ed date | |
| PO/WO date | 12/10/22 | DO AUGO | No. | 5184 | | Scan ID. | | |
| Sl no. | Bill no. | | Bill | date | | Bill amount | | Original attached |
| 1. | | | - 1 | and an | 1 . | . 0 - | 2 | □ Yes □ No |
| 2. | 029 | | 29 | 103/23 | 1,0 | 16, 70 | 8 21 | □ Yes □ No |
| 3. | | | | | | | | □ Yes □ No |
| 4. | | | | | | | - | □ Yes □ No |
| | Illa total (Evolution Te | ananant C Ha | mali Chan | | | | | |
| | ills total (Excluding Tr | | | | | | | 10 408 21 |
| Proof of delive | ry by way of: □ DCs/bi | ill □ Steel re | port RN | IC pour repor | | | | |
| MRN nos.: | Lueyalla so | s Rep | 0V- | | | of delivery es MRN | | Yes 1 No |
| Amount B –Ot | her Credits : Transport | ation charges | | | | | | |
| Amount C –Ot | her Debits : | | | | | | | |
| Amount D (D= | A+B-C) – Amount to l | be credited to | the suppli | er: | | | 1,0 | 10 208 30 |
| Amount E – Po |) / WO value: | | | | | | 7 | 10,308 20 70 756 2 100902 |
| Amount F – D | fference (A – E): | | | | | | 6 | 100502 |
| Quantity receiv | red as per PO/WO | | □ Yes □ | Excess recei | ved 🗆 81 | nort received | | |
| Close PO / WO |) | | □ Yes 🗷 | No – wait fo | r balanc | e material | Other | |
| Payment – due | date | | | | | | | |
| Remarks: | | Ra | W- R | nul 23 | > | | | |
| | | | • / | | | | | |
| Approved b | y Purchase Office | | chase nager | M D |) | Accour | ntant | Accounts Manager |
| Name: | | Vee | 1 | | | | | |
| Sign: | | 100 lb lb | HOWE | D | | | | |
| Date | | 07A | PR 2023 | | | | | |
| Approval limit | Upto 20k | Above 2 | 0k | Above 100 | k | Upto 20k | | Above 20k |

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.

2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

INSTALLATION REPORT

| Comp | any/ firm: | 116 | RMLLP | Requisition nos.: | | 193801 - |
|---------|-----------------|-----------------|----------------|-------------------------------------|---------|---------------|
| Projec | et: GMR. | no (| 2001.0 | PO no.: | | 91844 |
| Suppl | ier: | ARN UT | BAC MINGOM S & | Material type: | | UPIC. |
| Details | of installation | n: | Dog | 13. | | - 100 |
| Sl. | Date of | Unit | Material detai | ls | Size | Qty |
| No. | installation | | 1 | | | |
| | 20 03 2023 | 8 | UPVC SU | Ling window | 6 x 4 | |
| 2. | | | UPVC Si | ding window | A, X 3 | 01. |
| 3. | | | blue from | ding window ding window ch window | 181x7 | 06. |
| 4. | | | | | | 1 |
| 5. | | | | | | |
| 6. | | | | 197 | | |
| 7. | | | | | | |
| 8. | | | | | | |
| 9. | L 52 1991 | | | • | | |
| 10. | | | ii i | | | |
| 11. | | | | | | |
| 12. | in and | | | | | |
| 13. | | | | | | |
| 14. | | | | | | |
| 15. | | | | | | / |
| | | | | | | Total: 08 |
| Rema | arks: | | All | works complete | ٨, | a . |
| | | | | INWARD | | |
| | | 7.8" | | MODI REALTY MALLA | PUR LLP | |
| | | Project | t manager | Vard No Security | 1/3/23 | Admin (Audit) |
| Appr | roved by | \(\rightarrow\) | | MRN NO DL. | 21 | A. Janaki |
| | | | | Sir Sir | 10 | 24313 |

Note: 1. Report to be sent on completion of work. 2. For partial completion report must be sent once a month. 3. This report is required for installation of windows, french windows, balcony/ staircase railing, fire doors and such materials where PO for material + labour is issued. Exclude false ceiling, painting, water proofing where 'Advice for giving credit to contractor/supplier form' is being set to E&D. 4. One or more reports can be made per PO. Avoid multiple Pos in one report. 5. Provide report on defaults, poor quality, missing items, etc. 6. Reports to be provided regularly. However, must be provided within one working day of request from purchase.

6BNJPC2335M1ZY

TAX INVOICE

Original for Recipient
Duplicate for Supplest / Transport
Triplicate for Supplier

4 UPVC WINDOWS AND DOORS

| | 10. 44, | Surya Nagar, Bes | ide Govt. Hos | spital, Mal | lapur, Hy | derabad. Mot | .: 970005766 | 4 | |
|---|---|---|--|-------------|-----------|---------------|-----------------------------|---------------|-----------|
| | AILS OF F | RECEIVER (BILLED | TO) 29-3 | 2 20 | | RTATION NAM | | | |
| 177 | Reality | r Mallapa | DO LLP | | VEHICLE | NO · | | L/R No | |
| E/ 1 | 26.2 | Aloos, s | - 1 | | DATE & TI | ME OF SUPPLY | 29- | 3-202 | |
| 4/ | 292 | 1 1 (00), 2 | soham m | ansia | PLACE OF | PF SUPPLY | | | |
| ad, | See- | band, 5000L | 69 | | | DE IAILS OF C | Undignee (SH | IPPED TO) | |
| | | | | | 10 | No: - 0 | 11844 | 41.21 | |
| JODE : | GSTIN | NO. 3GAAEF) | 11459R | 12P | STATE CO | Date : | 12-10-2: STIN NO | | |
| . HSN CODE | | DESC | RIPTION | | | QUANTITY | RATE | AMOU Rs. | NT Ps. |
| 1) 39252000 | OPVC | sliding as | indow | 6'~ | 4) | INO | 7,752= | 7,75 | 2507 |
| 2) " | u | z | | 4'x | | INO | 4,560= | 4,56 | 0=0 |
| 3) " | 11 | french | er e | 8'× | 7 | 6 Mos | 7,752= 4,560= 17,822/ | 1,060 | 132= |
| | 6 | | | | | | | | |
| | | | | | | | | | |
| | G1- | Block | | | | | | | |
| | | | | | | | | | 40.4 |
| | DC: | No:- 125 | 5,127 | | | | | | |
| | | | T S | AN | | | | 1 | |
| | | | No. 10 7 1 No. 10 7 1 No. 29 1 A Sign: | 3123 T | | | | | |
| | | | PA D | 54 | | TOTAL BEFO | RE TAX | 1,19,21 | 44 =e |
| | | | | | | ADD : CGST | 9-1. | 10,73 | 2=0 |
| BANK DETA | AILS : STA | TE BANK OF INC | DIA, MOULA | LI BRAN | CH | ADD : SGST | 9./. | 10,73 | 32=c |
| | ARN UP | VC WINDOWS A | 4° · ZBINUU MD DOOK? | 20096 | | ADD : IGST | | | |
| A/C. N | 0. 39583 | 763458 IFSC Co | ue . JDINOU | 20070 | | | AMOUNT GST | 1 | |
| Rupees in words : | | 200 | NARD | | | • | GRAND TOTAL | | 108=e |
| Once goods will not be tal Interest @24% p.a. will be Subject to Secunderabad We are not Responsibility E.O.E., | ken back charged if payr Jurisdiction only Cases sooner th | MODI REALI ment not made within 15 of Ward No. he goods leave our premis | days from the date of Dt. | the Bill 3 | | F | Or ARN UPVC V | VINDOW AND | |
| Reviver Stamp & Sig | nature | | 0:00 | 71 | | | 7 10 11 31 31 | - gigilatatan | |

Purchase Order

| Page | 2(5) | 1 | Of | 2 |
|------|------|---|----|---|

12-10-2022 3:27:22 PM

| | 11 8111 | | | |
|------|---------|---|---|-----|
| 9184 | Ш | | Ш | П |
| III. | Ш | Ш | Ш | |
| 9184 | 4 | | | -11 |
| 24 | | | | |

01.09.22 11:03:47

SOHAM MODI MANAGING DIRECTOR

For ARN UPVC Windows and Doors

From Company: Modi Reality Mallapur LLP

5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.

G S T No.: 36AAEFM1459R1ZP

Supplier Details ARN UPVC Windows and Doors Doc No 91844 193801 Plot no. 44, Surya Nagar, Beside Govt. Hospital, Mallapur, Hyderabad -12-10-2022 Doc Date 500040 Quote No Nil **Quote Date** 09-03-2022 9700057664 SupplyType Supply And Installation

Kind Attn: Mr. Rohith Kumar

Purchase Order for the Supply of following Items.

| Item Name | Qty | Rate | Dis% | GST% | Amount |
|---|-------|-----------|------|-------|------------|
| 1 512600 - WIND-Windows - UPVC-Sliding with mesh 1800WX1200Hmm - Nos 6'X4'-36 Nos-864 Sft | 36.00 | 7,752.00 | 0.00 | 18.00 | 329,304.96 |
| 2 221200 - WIND-Windows - UPVC-Sliding with mesh - 1200WX900Hmm - Nos 4'X3'-13 Nos-156 sft | 13.00 | 4,560.00 | 0.00 | 18.00 | 69,950.40 |
| 3 766200 - WIND-Windows - UPVC-Ventilator top hung 750WX600Hmm - Nos 21/2'x2'-26 Nos-130 Sft | 26.00 | 2,850.00 | 0.00 | 18.00 | 87,438.00 |
| 4 776300 - WIND-Windows - UPVC-French door Sliding with mesh 2400WX2100Hmm - Nos 8'x7'-13 Nos-728 Sft | 13.00 | 17,822.00 | 0.00 | 18.00 | 273,389.48 |
| 5 503800 - WIND-Windows - UPYC-Sliding with mesh- 1200WX1200Hmm - Nos 4x4-03 Nos -48 Sft | 3.00 | 5,852,00 | 0.00 | 18,00 | 20,716,08 |

780,798.92 Total Order Value . . . Rupees : Seven Lakh(s) Eighty Thousand Seven Hundred Ninty Eight and Paise Ninty Two Chwill S Terms and Conditions :-Specification / Brand As per details given in the quotation dt. 09/03/2022. **Payment Terms** 10% as advance & balance on delivery of materials and receipt of invoice. Advance paid to be proportionately deducted. For MDs APPROVAL All taxes included in above price. Tax All materials must be delivered within As per site engineers request days High Value/quantity beyond limits. **Delivery Date** Po/Req. processed post app Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge Approval for technical details, distribution. **Delivery Location** ☐ Replanishing SSLLP stock Contact: Security _ , 8309938133 **Penality For Delay** Bills must be submitted to H.O. within 30days of completion of work. 10% 📆 on all of order will be deducted for delay in submission of bills. **Transportation Cost** Included in the above price sour aver Warranty 1 year on workmanship APPROVED BY Advance Paid Rs.78,080/-Cheque Dt---17/10/22. 1 3 OCT 2022 Other Terms

We reserve the right to reject items not conforming to quality and specifications. Above order for

G-404,405,406,407,501,502,503,504,507,601,603,604,607 purpose.

Completion Date Work to be completed within 10 working days. Penalty of 5% of order value per week shall be levied for delay.

Measurment Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.

Security Supplier shall be responsible for security and storage of material at site at its risk and cost.

Modi Re Accepted the above Terms And Conditions

Name: Date : __/__/__

Contact -

Authorised Sig

Purchase Order

Page(s) 2 Of 2

12-10-2022 3:27:22 PM

Original / Office Copy / Purchase Div.Copy

Remarks

'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

| Modi Reality Maliapur LLP | | Accepted the above Terms And | Conditions |
|---------------------------|--------|------------------------------|------------|
| Authorised Signatory | | For ARN UPVC Windows and | Doors |
| | | | |
| Name : | Name : | 2 | Date :// |

13-09-2022 11:33:29 AM

Original / Office Copy / Purchase Div.Copy

From Company: Modi Reality Mallapur LLP

5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.

G S T No.: 36AAEFM1459R1ZP

| Supplier Details | | | |
|--|-------------------|-----------|----------------|
| Rainbow UPVC Doors and Windows | Doc No | 91844 | 193801 |
| Plot no. 8A, IDA, Patancheru, Sangareddy Dist. | Doc Date | 13-09-202 | 2 |
| | Quote No | Nil | |
| | Quote Date | 09-03-202 | 2 |
| 9100007123 | SupplyType | Supply An | d Installation |

Kind Attn: Mr. Shiva Kumar

Terms and Conditions :-

Estimate for the Supply of following Items.

| Item Name | Qty | Rate | Dis% | GST% | Amount |
|---|-------|-----------|----------|-------|------------|
| 1 512600 - WIND-Windows - UPVC-Sliding with mesh - 1800WX1200Hmm - Nos 6'X4'-36 Nos-864 Sft | 36.00 | 8,160.00 | 0.00 | 18.00 | 346,636.80 |
| 2 221200 - WIND-Windows - UPVC-Sliding with mesh - 1200WX900Hmm - Nos 4X3'-13 Nos-156 sft | 13.00 | 4,620.00 | 0.00 | 18.00 | 70,870.80 |
| 3 766200 - WIND-Windows - UPVC-Ventilator top hung 750WX600Hmm - Nos 21/2'x2'-26 Nos-130 Sft | 26.00 | 2,625.00 | 0.00 | 18.00 | 80,535.00 |
| 4 776300 - WIND-Windows - UPVC-French door Sliding with mesh 2400WX2100Hmm - Nos 8'x7'-13 Nos-728 Sft | 13.00 | 23,800.00 | 0.00 | 18.00 | 365,092.00 |
| 5 503800 - WIND-Windows - UPVC-Sliding with mesh - 1200WX1200Hmm - Nos 4'x4'-03 Nos -48 Sft | 3.00 | 6,000.00 | 0.00 | 18.00 | 21,240.00 |
| | | Total Or | der Valu | e | 884,374.60 |

Rupees: Eight Lakh(s) Eighty Four Thousand Three Hundred Seventy Four and Paise Sixty Only.

| Specification / Brand | As per details given in the quotation at. 09/03/2022. |
|--------------------------|--|
| Payment Terms | 10% as advance & balance on delivery of materials and receipt of invoice. Advance paid to be proportionately deducted. |
| Тах | All taxes included in above price. |
| Delivery Date | All materials must be delivered within As per site engineers request days. High Value/quantity beyond limits. Prices, processed-post approval. |
| Delivery Location | Gulmohar Residency Approval for technical details/clarification. |
| | Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge Feeting SSLLP stock |
| v. | Phone. Contact: Security, Admin 9502211011 |
| Penality For Delay | Bills must be submitted to H.O. within 30days of completion of work. 10% plty on value of order will be deducted for delay in submission of bills. |
| Transportation Cost | Included in the above price. |
| Warranty | 1 year on workmanship. |
| Advance Paid | Rs.88,437/-Cheque Dt19/09/22. |

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for G-404,405,406,407,501,502,503,504,507,601,603,604,607 purpose.

Completion Date Work to be completed within 10 working days. Penalty of 5% of order value per week shall be levied for delay.

Measurment Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost. Security Supplier shall be responsible for security and storage of material at site at its risk and cost.

For Modi Reality Mallapur LLP Accepted the above Terms And Conditions Authorised Sign

Date : __/__/___ Contact . .

For Rainbow UPVC Doors and Windows

Estimate

Page(s) 2 Of 2

13-09-2022 11:33:29 AM

Original / Office Copy / Purchase Div.Copy

Remarks

'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

For Modi Reality Mallapur LLP

Authorised Signetory

3/09/22

Accepted the above Terms And Conditions

For Rainbow UPVC Doors and Windows

Name : ______ Date : __/__/___

Name : __

| MANAGER PROCUREMENT | <u> </u> | 1 3 OCT 2022 | | Sign & Date: |
|-----------------------------------|--|------------------|---|-------------------|
| 1 | 1000 | APPROVED BY | | Approved By: |
| 1 2 SEP 2022 | Ram Prasad | | Gosika Rajesh | Prepared By: |
| APPROVED | Manager | Pri | Engineer | |
| | | lath | 13 | |
| - | | | Towards G-Block UPVC Windows. | Remarks: |
| | | | | 10 |
| | | die | | 9 |
| | | 2 THAT WALL | 952 | 7 |
| | The second secon | .60 | | 6 |
| | 3 | 200WX1200HMM-Nos | WIND5038-Windows-UPVC-Sliding with mesh1200WX1200HMM-Nos | |
| | 3 13 | HMM-Nos | WIND7763-Windows-UPVC-French door Sliding with mesh2400WX2100HMM-Nos | 4 |
| 0 | 12 | 2124 4 4 4 4 4 4 | WIND7662-Windows-UPVC-Ventilator top hung750WX600HMM-Nos | 3 |
| 0 | 36 | 200WX900HMM-Nos | WIND2212-Windows-UPVC-Sliding with mesh1200WX900HMM-Nos | 2 |
| 0 | 13 | | WIND5126-Windows-UPVC-Sliding with mesh1800WX1200HMM-Nos | 1 |
| 0 | required at site | | Item | S No |
| Qty available Order Qty Inward No | | | | before date: |
| 74633 | ID No. | II. | urgent | Material required |
| 120001 | 0 | | | Supplier: |
| 103901 | | | G-Block /Flat.no 404,405,406,407,501,502,503,504,507,601,603,604,607. | Flat/Block no. |
| 12:00 | Time: | | Gulmohar Residency | |
| 09.09.2022 | Date: 09.0 | | MRMILLP | Company Name: |
| 2000 | | | | Requisition Form |

SOHAM MODI MANAGING DIRECTOR

| Procu | Procurement/Purchase comparison sheet | | | | | | | | | | |
|--------|---|---|------------------|--------------------------|-------------------------------|----------------------|--|-----------------------|------------------------|--------------------------------|--|
| Prepa | Prepared by: | Minish | | | | | | | | | |
| Date: | | 11.10.22 | | | | | | | | | |
| | | | Net rate | after disco | Net rate after discount + GST | | | | | | |
| SI. No | SI. No SKU | Addition Specs | O _t o | Rainbow UPVC- Rate | Supplier 1 - Amount | Liberty-21 - Rate | Liberty-21 - Supplier 2 - Rate Amount | ARN UPVC - Rate | Supplier 3 - Amount | Last purcahsed - Rate- Liberty | Supplier 3 - purcahsed - purcahsed - Amount Rate- Amount- |
| | WIND5126-UPVC Sliding with mesh | 1800WX1200HMM | 36 | 9,629 | 346,637 | 9,544 | 343,578 | 9,147 | 329,292 | 9.544 | 343,584 |
| 7 | 2 WIND2212-UPVC sliding with mesh | 1200WX900HMM | 13 | 5,452 | 70,871 | 6,400 | 83,200 | 5,381 | 69,953 | 6,400 | 83,200 |
| 60 | 3 WIND7662-UPVC Ventilator Top Hung | 750WX600HMM | 26 | 3,098 | 80,548 | 3,611 | 93,886 | 3,363 | 87,438 | 3,611 | 93,886 |
| 4 | 4 WIND7763-UPVC Frenchdoor sliding mesh | 2400WX2100HMM | 13 | 23,800 | 309,400 | 20,419 | 265,447 | 21,030 | 273,390 | 20,419 | 265,447 |
| 3 | 5 WIND3800-UPVC sliding with mesh | 1200WX1200HMM | 3 | 7,080 | 21,240 | 8609 | 25,827 | 9069 | 20,715 | 6098 | 25827 |
| 9 | | | | | | | | | | | |
| 10 | 10 Total: | | | 49,058 | 828,696 | 48,583 | 811,938 | 45,826 | 780,788 | 48,583 | 811,944 |
| Notes: | | | | | | | | | | | |
| _ | Material required for site: | Modi Realty Mallapur-GMR | MR | | | | | | | | |
| 2 | Details of requisiton no., required by, etc.: | 193801 Dt-09.09.22 | | | | | | | | | |
| 3 | Transport charges | NIL | | | | | | | | | |
| 4 | Delivery period | 7 Days | | | | | | | | | |
| 5 | Advance | 10% Advance | | | | | | | | | |
| 9 | Payment terms | Balance to be Deducted Proportianetly | Proporti | anetly | | | | | | | |
| 7 | Loading cost | NIL | | | | | | | | | |
| ∞ | Unloading cost | NIL | | | | | | | | | |
| 6 | Warranty | 10 Years on Profile against any colour change, bending worping-1 yr on hardware functioning, mesh & glass not covered | nst any c | solour char | nge, bending wor | rping-1 yr or | n hardware fun | ctioning, mesl | h & glass no | t covered. | |
| 10 | Other term 1 | All taxes included in above price | ove price | | | | | | | | |
| 11 | Other term 2 | | | | | | | | | | |
| 12 | Other term 3 | | | | | | | | | | |

INSTALLATION REPORT

| Com | Company/ firm: | | MLLP. | Requisition nos.: | 193801 | - |
|--------------|--|--------------------|-----------------------|--|--------------------|----------|
| Project: | | GMR | | PO no.: | | |
| Supplier: | | ARN UPVC | | Material type: | Upvc windows does | |
| Details | of installatio | | | | | |
| SI. No. | Date of installation | Unit | Material deta | ils | Size | Qty |
| 1. | 31/03/23 | | | nding window | 6'X4' | 1 NO.2 |
| 2. | | | Upycelir | rding window | 4' X 3' 8' X 1' | 1 NO'5 |
| 3. | | | Upva fore | nding window nding window mch window | 8'x 7' | GNO: |
| 4. | | | 1 0 | / | | |
| 5. | | | | | | |
| 6. | | | | | | |
| 7. | | | | | | |
| 8. | | | | | | |
| 9. | | | | | | |
| 10. | | | | | | |
| 11. | | | | | | |
| 2. | | | | | | |
| 3. | | | | | | + |
| 4. | | | | | | 1 1 |
| 5. | | | | | | 1 |
| | Control of the Contro | | • | | Total | V |
| marks: | narks: | | | | | 1: 8 NO3 |
| | AU | Mon | tis con | npleted. | | |
| | | of particular agen | 07-6 | lock | | |
| | | | | - | | |
| | Pro | oject manager | | Security | Admin (Audit) | |
| proved b | y / | | | A A AM | | |
| Report to be | sent on complete | on of we | s. 2. For partial com | 1000 | | |

Note: 1. Report to be sent on completion of work. 2. For partial completion report must be sent once a month. 3. This report is required for installation of windows, french windows, balcony/ staircase railing, fire doors and such materials where PO for material + labour is issued. Exclude false ceiling, painting, water proofing where 'Advice for giving credit to contractor/supplier form' is being set to E&D. 4. One or to be provided regularly. However, must be provided within one working day of request from purchase.