

Internal memo no. 903/35/A

Annexure - B
RMC pour report

Company/ firm:	SOV LLP	Block No.:	V no 190 plinth beam
Project:	SOV-III	Flat / Villa no.:	V no 190 plinth beam
Supplier:	Cemex Infra	Slab no.:	Plinth Beam
Requisition nos.:	20230203007	A. Estimated quantity:	07
PO nos.:	20230204005	B. Requisition quantity:	07
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			06
			D. Difference (C-A)
			-1

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	31/03/23	09:20	10:10	10:15	06	2434	14,400	14,540				
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					06		14,400	14,540				
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com; 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit