

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 13/04/23		Prepared by: V. RAVI		Serial no. 16390	
Supplier name: SL RMC PLANT				HO inward no.	
Firm/Company: Cretevia Ltd		Project: GY one		HO received date	
PO/WO date: 09.12.22		PO/WO No.: 20221209006		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	0384	31.01.23	242,000.00	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):		242,000.00
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report		
MRN nos.:	Proof of delivery matches MRN	☒ Yes ☐ No
Amount B – Other Credits : Transportation charges		-
Amount C – Other Debits :		-
Amount D (D=A+B-C) – Amount to be credited to the supplier:		242,000.00
Amount E – PO / WO value:		10,56,000.00
Amount F – Difference (A – E):		814,000.00
Quantity received as per PO / WO	☐ Yes ☐ Excess received ☐ Short received ☒ Part received	
Close PO / WO	☒ Yes ☐ No – wait for balance material ☐ Other	
Payment – due date	15/04/23	
Remarks: find bill & close this po.		

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:		V. RAVI			
Sign:					
Date		13/04/23			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



Form for closure of purchase order

PO no.: 20221209 006	PO date: 09-12-22	Req. no.: 195113	Advice Scan ID	
Barcoded PO available ☐ Y/ ☒ N	Invoice original available ☐ Y/ ☒ N	Copy available ☐ Y/ ☒ N	POD available ☒ Y/ ☐ N	
Data required from site/engineers:				
MRN nos. related to PO				
☒ Part material received.		☐ Full material received.		
☐ Material not received.				
☒ Close PO - Balance material will be re-ordered by new requisition.				
☐ Cancel PO. Material not required.		☐ Cancel PO. Material will be re-ordered by new requisition		
☐ Keep PO open. Material required.		☐ Keep PO open. Work under progress.		
Remarks by engineer: 226 M3 Received out of 240 M3.				
Notes: 1. Provide details of material received by way of separate attachment. 2. Provide scanned copy of DCs/proof of delivery + PO. 3. Provide copies of invoices if available. 4. This entire set to be scanned and sent to Ravi.				
Prepared by: Md. Musallim Ansari		Sign: Ansari	Date: 10.3.23	
Data required from accounts:				
☐ Checked with E&D for receipt of bills.				
☐ Bills not received against this PO.		☒ Part bill received against this PO.		
☐ All bills received against this PO.				
☐ Advance paid against this PO		Amount paid:	Date of payment:	
Details of part bill received:				
Sl. No.	Bill no.	Bill date	Bill amount	Cr. given to supplier
1.	0298	20.12.22	4,44,400	Yes
2.	0306	22.12.22	3,08,000	Yes
3.				
Remarks by Accountants:				
Prepared by: Urood		Sign: Urood	Date: 10.03.23	
Notes: 1. POs/WOs issued for turnkey works - may have been processed by E&D. Check before filling the above.				
Prepared by:		Sign:	Date:	
Remarks by Ravi + details of bills to be approved:				
Sl. No.	Bill no.	Bill date	Bill amount	MRN no.
1.				
2.				
3.				
Remarks: 171 M3 bills already received & Balance 55 M3 bill to be get from vendor				
Prepared by: Ravi		Sign: Ravi	Date: 04/04/23.	
Advice by MD - action to be taken.				
☒ Get certified bill from supplier (not original).		☐ Prepare bill in SSLLP for material supplied.		
☒ Thereafter, prepare advice for credit to supplier and send to Soham for processing.				
☒ Close PO		☐ Keep PO open. Material awaited		
☐ Accounts to be reconciled with supplier. Get supplier's ledger.				
Remarks:				
Approved by: Soham		Sign:	Date:	

APPROVED BY
-6 APR 2023
SOHAM MODI
MANAGING DIRECTOR

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Crescentia Lab Pvt Ltd	Block No.:	South block footing
Project:	GV One	Flat / Villa no.:	-
Supplier:	RDC Concrete	Slab no.:	-
Requisition nos.:	195113	A. Estimated quantity:	240 cub meter
PO nos.:	20221209006	B. Requisition quantity:	240 cub meter
Sign of Security	Sign of Admin	C. Actual quantity poured:	101 cub meter (15.12.22) 70 cum (21.12.22) 55 cum
	Sign of Project Manger	D. Difference (C-A)	14 cub meter

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 day cube test strength in kN/m ²
1.	19-01-2023	11:40	12:39	12:45	7m ³	6529	16800	16890				
2.	19-01-2023	12:05	12:50	12:55	7m ³	6531	16800	15990				
3.	19-01-2023	12:35	12:52	1:00	8m ³	317	19200	18780				
4.	19-01-2023	14:45	15:26	15:30	8m ³	320	19200	18700				
5.	19-01-2023	14:45	15:39	15:45	7m ³	6538	16800	16360				
6.	19-01-2023	15:00	15:51	15:55	7m ³	6539	16800	16240				
7.	19-01-2023	16:30	17:20	17:30	7m ³	6542	16800	16210				
8.	19-01-2023	16:55	17:26	17:30	4m ³	322	9600	9670				
					55m ³		132000	128840				
Total:												
Remarks	Balance quantity will be order later.											

Note: 1. Report to be sent on a daily basis to purchase department and report to be prepared during pour and not later. 2. Report must be sent within one working day. 3. Multiple report can be sent for one lot. 4. Weigh all vehicles. 5. 6. G cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400 kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

Bill yet to received.

04/4/23.

Internal memo no. 903/35/A Annexure - B

RMC pour report

Company/ firm:	Crescentia Lab Pvt Ltd	Block No:	Raft 2 and WF2 footing concreting
Project:	GV One	Flat / Villa no:	
Supplier:	SL RMC Plant	Slab no:	
Requisition nos:	195113	A. Estimated quantity:	240 cum
PO nos.:	20221209006	B. Requisition quantity:	240 cum
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			101 cum (15.12.22) 70 cum (21.12.22)
			D. Difference (C-A)
			69 cum

Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	21.12.22	14:23	15:01	15:05	8	189	19,200	19,350				
3	21.12.22	14:23	15:14	15:25	7	6143	16,800	16,480				
2	21.12.22	14:56	15:12	15:20	8	190	19,200	19,700				
4	21.12.22	15:11	15:36	15:40	8	191	19,200	19,580				
5	21.12.22	14:47	15:42	15:50	7	6144	16,800	16,350				
6	21.12.22	15:51	16:18	16:20	8	192	19,200	19,460				
7	21.12.22	16:52	17:34	17:40	7	6148	16,800	16,450				
8	21.12.22	17:05	18:02	18:15	7	6149	16,800	16,320				
9	21.12.22	18:51	19:24	19:30	8	194	19,200	19,280				
10	21.12.22	19:10	19:52	19:58	2	6152	4,800	4,980				
Total:					70		1,68,000	1,67,950				

Remarks: Balance qty will be order later.

1. Report to be sent on a daily basis to info@slrmc.com and report@slrmc.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

Bin received vide invoice no: 0306 & amount Rs. 308,000/-

04/04/23

Internal memo no. 903/35/A Annexure - B

RMC pour report

Company/ firm:	Crescentia Lab Pvt Ltd	Block No:	Raft 2 and Raft 5 concreting
Project:	GV One	Flat / Villa no:	
Supplier:	SL RMC Plant	Slab no:	
Requisition nos:	195113	A. Estimated quantity:	240 cum
PO nos:	20221209006	B. Requisition quantity:	240 cum
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			101 cum (15.12.22)
			D. Difference (C-A)
			139 cum

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	15.12.22	14:11	14:32	14:35	7	133	16,800	16,540				
2	15.12.22	14:25	15:11	15:15	8	134	19,200	19,710				
3	15.12.22	14:45	15:23	15:25	8	135	19,200	18,960				
4	15.12.22	15:09	16:00	16:05	7	136	16,800	16,700				
5	15.12.22	15:29	16:12	16:15	8	137	19,200	19,210				
6	15.12.22	16:50	17:12	17:15	7	138	16,800	17,020				
7	15.12.22	17:12	18:18	18:25	7	139	16,800	16,390				
8	15.12.22	17:40	18:39	18:45	7	140	16,800	16,540				
9	15.12.22	17:58	18:55	19:00	7	141	16,800	16,550				
10	15.12.22	18:25	19:12	19:15	7	142	16,800	16,580				
11	15.12.22	18:48	19:39	19:45	8	143	19,200	18,750				
12	15.12.22	19:20	20:12	20:15	8	144	19,200	19,160				
13	15.12.22	19:45	20:41	20:45	8	145	19,200	19,170				
14	15.12.22	20:02	21:13	21:15	4	6019	9,600	9,400				
Total:					101		2,42,400	2,40,680				

Remarks

Balance qty will be order later.

Note: 1. Report to be sent as a daily basis to project engineer and copy to be sent to the concerned authority. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one day. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,119 kgs @ 2,400 kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount accordingly. 7. Site to regulate shortfall. 8. Maintain original report + weightment slip + pour concrete + test reports + photographs at site.

Bill received & amount Rs. 444,400/- Invoice No. 0298.

4/4/23

Purchase Order

On

From Company: Crescentia Labs	Delivery Location: GV One
	Plot No.15-B, MN Park Phase-ISy No. 230 to 243Turkapally
	Hyderabad,Telangana,500078
GSTNO:36AADCB2608M1Z0	Ansari,04066335551

Supplier Details				
SL RMC PLANT	PO No	20221209006	Quote No	NIL
PLOT NO.26, S S VILLAS, MARKANDEYA NAGAR, KAPRA, MedchalMalkajgiri,	PO Date	09 Dec 2022	Quote Date	10 Dec 2022
Telangana, 500062	Supply Type	Purchase Order		
Hyderabad,TG. 500062				
GSTIN:36ADNFS2288J1ZF				
SRINIVAS REDDY MUPPA,7207255678				
slrmcplant@gmail.com				

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%						Amount
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT	
1	RMCC9497-RMC-RMC-M25---cum	240.00	3,728.81	0%	8,94,915	0%	9%	9%	0	80,542	80,542	10,56,000
						Total Amount ...			0	80,542	80,542	10,56,000

Rupees in words : Ten Lakhs Fifty Five Thousands Nine Hundred And Ninety Nine .eight Four PaiseOnly.

Terms and Conditions:-	
RMC other terms :	Batching report + cube test report must be provided.
RMC specification:	250 kgs of cement to be added per cum.
RMC quantity	Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
RMC line pump:	Line / boom pump charges included.
Payment Terms :	Within 30 days of delivery and on production of bill.
Tax :	Inclusive of GST and all other taxes.
Delivery Date :	Delivery at GV ONE Turkapally Contact Person Mr Ansari-7667074298.
Delivery Location :	As per details given above

Inuno. Date atp Rate
 0298 20/12/22 101 3728.81 → 376,609.81
 0306 22/12/22 70 3728.81 → 261,016.70
 171
 6,37,626.51
 PO Qty - 290
 171
 240
 Dal PO 69

Purchase Order

Or,

Bill submission:

Vendor Shall submit proof of delivery+originak invoice at head office of purchaser

Remarks :

Accepted the above Terms And Conditions
For

For Crescentia Labs

Authorised Signatory

Name :-

Sign:-

Date :-

Date :-

Requisition Form

Company Name	Crescentia Labs	Date	09 Dec 2022
Site Or Phase	GV One	Time	12:15:14
Flat/Villa/Other	-	Req.No.	195113
Material required before date		ID No	20221209003

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC9497-RMC-RMC-M25—cum	240.00	0	240.00	4,000.00		

Remarks: -

Prepared By :- Abdul Rahman

Sign:-

Date :- 09 Dec 2022

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com Buyer CRESCENTIA LABS PRIVATE LIMITED GSTIN/UIN : 36AADCB2608M1ZO State Name : Telangana, Code : 36	<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 50%;">Invoice No. 0384</td> <td style="width: 50%;">Dated 31-Jan-2023</td> </tr> <tr> <td colspan="2">Mode/Terms of Payment</td> </tr> <tr> <td>Supplier's Ref. 20221209006</td> <td>Other Reference(s)</td> </tr> <tr> <td>Buyer's Order No.</td> <td>Dated</td> </tr> <tr> <td colspan="2">Terms of Delivery</td> </tr> </table>	Invoice No. 0384	Dated 31-Jan-2023	Mode/Terms of Payment		Supplier's Ref. 20221209006	Other Reference(s)	Buyer's Order No.	Dated	Terms of Delivery	
Invoice No. 0384	Dated 31-Jan-2023										
Mode/Terms of Payment											
Supplier's Ref. 20221209006	Other Reference(s)										
Buyer's Order No.	Dated										
Terms of Delivery											

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M25 P	38245010	18 %	55.00 cbm	3,728.81	cbm	2,05,084.55
	Output CGST @9 %					9 %	18,457.61
	Output SGST @9%					9 %	18,457.61
	Round Off						0.23
Total				55.00 cbm			₹ 2,42,000.00

Amount Chargeable (in words)

INR Two Lakh Forty Two Thousand Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	2,05,084.55	9%	18,457.61	9%	18,457.61	36,915.22
Total	2,05,084.55		18,457.61		18,457.61	36,915.22

Tax Amount (in words) : **INR Thirty Six Thousand Nine Hundred Fifteen and Twenty Two paise Only**

Remarks:
19.01.2023

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

"TRUE COPY"