

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A - BLOCK
Project:	Nilgiri heights	Flat / Villa no.:	A- block
Supplier:	Cemex infra	Slab no.:	Slab 11
Requisition nos.:	182439	A. Estimated quantity:	250 m3
PO nos.:	20230301010	B. Requisition quantity:	250 m3
Sign of Security	Sign of Admin	C. Actual quantity poured	118.5 m3
		D. Difference (C-A)	131.5 m3

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	28.03.23	07:55	08:20	08:25	6 cum	2413	14400	14650			-	-
2.	28.03.23	08:25	08:45	08:50	6 cum	2414	14400	14300			-	-
3.	28.03.23	08:30	09:00	09:05	6 cum	2415	14400	14500			-	-
4.	28.03.23	09:00	09:25	09:30	8 cum	2416	19200	19550			-	-
5.	28.03.23	09:25	09:50	09:55	8 cum	2417	19200	19660			-	-
6.	28.03.23	09:45	10:05	10:10	6 cum	2418	14400	14550			-	-
7.	28.03.23	10:00	10:25	10:30	6 cum	2419	14400	14790			-	-
8.	28.03.23	10:25	10:50	10:55	6 cum	2420	14400	14720			-	-
9.	28.03.23	10:50	11:15	11:20	6 cum	2421	14400	14680			-	-
10.	28.03.23	11:10	11:30	11:35	6 cum	2422	14400	14600			-	-
11.	28.03.23	11:30	11:55	12:00	6 cum	2423	14400	14750			-	-
12.	28.03.23	11:55	12:20	12:25	8 cum	2424	19200	19230				
13.	28.03.23	12:25	12:55	13:00	6 cum	2425	14400	14790				
14.	28.03.23	13:00	13:30	13:35	7 cum	2426	16800	17260				
Total:					91 cum							
Remarks	Balance quantity to be received to site. Don't close PO.											

Details of RMC pour Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.