

RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	4545 lower basement grade slab
Project:	Innopolis	Flat / Villa no.:	
Supplier:	SL RMC	Slab no.:	
Requisition nos.:	20230329009	A. Estimated quantity:	350M3
PO nos.:	20230329015	B. Requisition quantity:	350M3
Sign of Security	Sign of Admin	C. Actual quantity poured	77M3
	Sign of Project Manager	D. Difference (C-A)	273M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt (@2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	13.04.2023	10:43	11:40	12:00	07	8144	16800	16870	-			
2	13.04.2023	10:53	11:53	12:10	07	8145	16800	16580	320			
3	13.04.2023	10:58	11:50	12:00	07	1006	16800	16330	470			
4	13.04.2023	11:20	12:20	12:50	07	1007	16800	16640	160			
5	13.04.2023	14:05	15:00	15:20	07	8146	16800	16700	100			
6	13.04.2023	17:12	18:10	18:30	07	8151	16800	16260	540			
7	13.04.2023	14:59	15:40	16:00	07	8149	16800	16710	90			
8	13.04.2023	17:38	18:25	18:50	07	8152	16800	16550	250			
9	13.04.2023	17:58	18:40	19:00	07	8153	16800	16910	-			
10	13.04.2023	17:10	18:10	18:25	07	8143	16800	16850	-			
11	13.04.2023	10:27	11:30	12:30	07	8148	16800	16850	-			
Total:					77M3		184800	183250	1930			
Remarks	As per purchase order 350M3 but consumed 77M3 only											