

Internal memo no. 903/35/A Annexure - B

RMC pour report

Company/ firm:	GV Discovery center Pvt Ltd	Block No:	South block retaining wall concreting
Project:	Genopolis	Flat / Villa no:	
Supplier:	SL RMC Plant	Slab no:	
Requisition nos:	20230407008	A. Estimated quantity:	175 cum 450 cum
PO nos.:	20230407019	B. Requisition quantity:	175 cum 450 cum
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured 120 cum 435 cum
			D. Difference (C-A) 55 cum 15 cum

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	07-04-2023	9:48	10:32	10:45	8	980	19,200	19,480	280			
2	07-04-2023	15:38	16:16	16:25	6	981	14,400	14,300	-100			
			Total		14		33,600	33,780	180			

Remarks Balance qty will be order later.

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.