

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	GV DISCOVERY PVT LMD	Block No.:	Towards ETP,STP SLAB & WALL CONCRETE PURPOSE
Project:	Genopolis	Flat / Villa no.:	ETP,STP
Supplier:	SL RMC Plant	Slab no.:	
Requisition nos.:	20230405013	A. Estimated quantity:	100cum
PO nos.:	20230405026	B. Requisition quantity:	100cum
Sign of security	Sign of admin sign of project manger	C. Actual quantity poured	43cum received on 06-04-23
		D. Difference (C-A)	57 cum

Details of RMC pour

MRN no:- 20230406014

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	06-04-2023	13:18	13:30	14:02	8m3	977	19200	19140				
2.	06-04-2023	13:20	13:40	14:20	7m3	8079	16800	16870				
3.	06-04-2023	14:10	14:35	15:05	7m3	8080	16800	16370				
4.	06-04-2023	15:10	15:30	16:34	7m3	8081	16800	16200				
5.	06-04-2023	16:04	16:30	17:04	8m3	8083	19200	18710				
6.	06-04-2023	16:45	17:10	17:39	6m3	8085	14400	14290				
7.												
8.												
9.												
Total:		6 nos			43M3		122,400	101,040				
Remarks		57cum will be used next										