

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV DISCOVERY PVT LMD	Block No.:	Towards ETP,STP SLAB & WALL CONCRETE PURPOSE
Project:	Genopolis	Flat / Villa no.:	ETP,STP
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20230415012	A. Estimated quantity:	60cum
PO nos.:	20230415023	B. Requisition quantity:	60cum
Sign of security	Sign of admin sign of project manger	C. Actual quantity poured	67cum on 16-04-23
		D. Difference (C-A)	7cum Extra , close po

Details of RMC pour

17/4/2023 M/Rn no:- 20230419013

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	16-04-2023	10:25	10:35	11:11	8m3	1048	19,200	16,370				
2.	16-04-2023	09:54	10:02	10:50	7m3	8207	16,800	19,170				
3.	16-04-2023	10:55	11:03	11:53	7m3	8208	16,800	16,390				
4.	16-04-2023	11:12	11:20	12:21	7m3	8209	16,800	16,820				
5.	16-04-2023	11:45	11:59	12:57	8m3	1051	19,200	19,460				
6.	16-04-2023	12:15	12:23	13:17	7m3	8210	16,800	19,240				
7.	16-04-2023	12:15	12:29	13:21	8m3	1052	19,200	16,400				
8.	16-04-2023	13:12	13:40	14:38	8m3	8211	19,200	16,690				
9.	16-04-2023	13:42	13:50	15:11	7m3	8212	16,800	19,190				
10.												
Total:		9 nos			67M3		160,800	159,730				
Remarks		7cum Extra										