

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	4545, Atrium LB purpose.
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 INFRA	Slab no.:	
Requisition nos.:	20230105004	A. Estimated quantity:	70M3
PO nos.:	20230107003	B. Requisition quantity:	70M3
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			D. Difference (C-A)

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	20.04.2023	09:10	10:10	10:30	08	1097	19200	19040	160			
2	20.04.2023	09:48	10:50	11:10	08	1099	19200	19360	-			
3	20.04.2023	10:58	11:50	12:10	07	1101	16800	16400	-			
4	20.04.2023	11:18	12:20	12:40	07	1102	16800	16850	-			
5	20.04.2023	13:25	14:25	14:12	07	1103	16800	16850	-			
6												
7												
8												
9												
Total:					37m3		88800	88500	160			
Remarks	As per purchase order 70M3 but consumed 37M3 only											