

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	4545 LB Grade slab purpose
Project:	Imopolis	Flat / Villa no.:	
Supplier:	R6 INFRA	Slab no.:	
Requisition nos.:	20230329009	A. Estimated quantity:	350M3
PO nos.:	20230329015	B. Requisition quantity:	350M3
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured 72M3
			D. Difference (C-A) 278M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	16.04.2023	08:47	09:30	10:00	08	1046	19200	19260	-			
2	16.04.2023	09:20	10:20	10:40	08	1047	19200	19220	-			
3	16.04.2023	10:52	11:50	12:10	08	1049	19200	19460	-			
4	16.04.2023	11:20	12:20	12:40	08	1050	19200	19120	80			
5	16.04.2023	12:40	13:40	14:12	08	1053	19200	19480	-			
6	16.04.2023	13:10	14:10	14:30	08	1054	19200	19560	-			
7	16.04.2023	13:38	14:40	15:00	08	1055	19200	19400	-			
8	16.04.2023	14:10	15:20	15:40	08	1056	19200	19310	-			
9	16.04.2023	15:20	16:20	16:40	08	1057	19200	19250	-			
Total:					72m3		172800	174060	-			
Remarks	As per purchase order 350M3 but consumed 72M3 only											