

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	4545 LB Grade slab.
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 INFRA	Slab no.:	
Requisition nos.:	20230329009	A. Estimated quantity:	350M3
PO nos.:	20230329015	B. Requisition quantity:	350M3
Sign of Security	Sign of Admin	C. Actual quantity poured	56M3
	Sign of Project Manager	D. Difference (C-A)	294M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	17.04.2023	16:25	17:25	18:40	08	1065	19200	19380	-			
2	17.04.2023	13:59	14:50	15:10	08	1064	19200	19110	90			
3	17.04.2023	14:30	15:30	15:50	08	1063	19200	19080	120			
4	17.04.2023	11:45	12:40	12:60	08	1061	19200	19160	40			
5	17.04.2023	11:17	12:17	12:40	08	1060	19200	19000	200			
6	17.04.2023	10:50	11:40	12:00	08	1059	19200	19220	-			
7	17.04.2023	10:20	11:20	11:40	08	1058	19200	19190	10			
Total:					56m3		134400	134140	460			
Remarks	As per purchase order 350M3 but consumed 56M3 only											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site