

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	4545 LB Grade slab purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 INFRA	Slab no.:	
Requisition nos.:	20230329009	A. Estimated quantity:	350M3
PO nos.:	20230329015	B. Requisition quantity:	350M3
Sign of Security	Sign of Admin	C. Actual quantity poured	87M3
	Sign of Project Manager	D. Difference (C-A)	263M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	15.04.2023	07:20	08:10	08:30	08	1034	19200	19250	-			
2	15.04.2023	06:58	07:58	08:15	08	1033	19200	19120	80			
3	15.04.2023	07:48	08:40	09:00	08	1035	19200	19200	-			
4	15.04.2023	08:38	09:40	10:00	08	1037	19200	18860	340			
5	15.04.2023	10:19	11:19	11:42	08	1039	19200	19310	-			
6	15.04.2023	08:18	09:20	09:40	07	1036	16800	16760	40			
7	15.04.2023	09:45	10:40	11:00	08	1038	19200	18880	320			
8	15.04.2023	11:25	12:20	12:40	08	1041	19200	19560	-			
9	15.04.2023	12:25	13:25	13:50	08	1042	19200	19310	-			
10	15.04.2023	12:59	13:50	14:05	08	1043	19200	19760	-			
11	15.04.2023	14:05	15:00	15:10	08	1044	19200	19200	-			
Total:					87m3		208800	209210	780			
Remarks	As per purchase order 350M3 but consumed 87M3 only											