

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company firm:	GV DISCOVERY PVT LMD		Block No.:	
Project:	Genopolis		Flat / Villa no.:	OHT & LIFT HEAD ROOM
Supplier:	R6 Infra		Slab no.:	
Requisition nos.:	20230404029		A. Estimated quantity:	30cum
PO nos.:	20230404037		B. Requisition quantity:	30cum
Sign of security	Sign of admin manger	sign of project	C. Actual quantity poured	25cum on 05/04/23
			D. Difference (C-A)	5cum

Details of RMC pour

MRN no:- 20230405027

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	05-04-2023	14:18	16:30	16:48	8M3	970	19200	18770				
2.	05-04-2023	19:46	20:30	21:37	8m3	972	19200	18620				
3.	05-04-2023	22:37	22:50	23:00	7m3	973	16800					
4.	05-04-2023	23:08	23:40	00:30	2m3	974	4800	4820				
5.												
6.												
7.												
8.												
9.												
Total:		4 nos			25M3		60,000	42210				
Remarks	5cum will be used next											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.