

Internal memo no. 903/35/A Annexure - B

RMC pour report

Contractor / Firm	CVTX	Block No.	
Project	Chenapeta	Flat / Villa no.	South side footing construction
Supplier	SL RMC Plant	Slab no.	
Requisition no.	196341	A. Estimated quantity	100 cum
PO no.	2023/0123/007	B. Requisition quantity	100 cum
Sign of Security	Sign of Admin	C. Actual quantity poured	122 cum (122 cum 23 (1) 23) 88 cum (07/02 23) 88 cum
	Sign of Project Manager	D. Difference (C-A)	- 2 cum

Details of RMC pour

Sl No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No / Batch no.	Specified wt a2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs	7 days cube test strength in kN/m2	28 days cube test strength in kN/m2
1	07.02.23	11:25	12:15	12:17	8							
2	07.02.24	12:05	13:02	13:05	8	503	19,200	16,940				
3	07.02.25	12:20	13:03	13:05	8	504	19,200					
4	07.02.26	12:50	13:23	13:30	8	505	19,200	18,540				
5	07.02.27	13:10	13:59	14:05	8	506	19,200	18,950				
6	07.02.28	14:25	15:15	15:20	8	507	19,200	19,160				
7	07.02.29	14:50	15:39	15:40	8	508	19,200	19,150				
8	07.02.30	15:30	16:00	16:05	8	509	19,200	19,210				
9	07.02.31	14:56	16:15	16:20	8	510	19,200	19,320				
10	07.02.32	17:46	18:29	18:35	8	511	19,200	19,180				
11	07.02.33	17:45	18:37	18:45	8	512	19,200	19,070				
12	10.02.23	9:23	10:03	10:05	8	513	19,200	19,140				
13	10.02.24	9:45	10:17	10:20	8	514	19,200	19,380				
14	10.02.25	10:10	10:55	10:57	8	541	19,200	19,130				
15	10.02.26	10:20	11:04	11:06	8	542	19,200	19,270				
16	10.02.27	10:40	11:31	11:35	8	543	19,200	19,220				
17	10.02.28	11:30	12:22	12:25	8	544	19,200	19,180				
18	10.02.29	11:43	12:18	12:20	8	545	19,200	19,410				
19	10.02.30	12:05	13:05	13:07	8	546	19,200	18,110				
20	10.02.31	12:55	13:41	13:45	8	547	19,200	19,430				
21	10.02.32	13:20	14:05	14:07	8	548	19,200	19,280				
22	10.02.33	13:40	14:13	14:15	8	549	19,200	19,120				
					8	550	19,200	19,130				
					8	550	19,200	19,180				
Total:					176		4,22,400	4,18,500				
Remarks	po closed											

Note: 1. Report to be sent on a daily basis to p.gadgil@mvsl.com and report-submission@mvsl.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400 kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on per ton basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour receipts + test reports + photographs at site.

MRN:- 20230215004