

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	D& f block
Project:	Gulmohar Residency	Flat / Villa no.:	CC road laying work purpose.
Supplier:	CEMEX INFRA	Slab no.:	-
Requisition nos.:	208708	A. Estimated quantity:	25M3(M25)
PO nos.:	20230107008	B. Requisition quantity:	25M3
	Sign of Admin	C. Actual quantity poured	21.5M3
	Sign of Project Manger	D. Difference (C-A)	3.5M3

Details of RMC pour

Sl.	Date	Time of dispatc h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	27.01.23	11:06	11:15	11:30	4.50M3	1927	10800	10650	-150			
2.	28.01.23	15:14	15:30	15:45	2.5M3	1946	6000	6420	+420			
3.	30.1.23	12:15	12:15	12:30	3M3	1958	7200	7080	-120			
4.	9.02.23	14:07	14:15	14:30	4M3	2083	9600	10080	+480			
5.	13.02.23	12:12	12:30	12:45	4.5M3	2113	10800	10830	+30			
6.	14.02.23	11:21	1:35	11:45	3M3	2121	7200	7630	+430			
7.												
8.												
9.												
10.												
Total:					21.5M3		51600	52690	+1090			
Remarks	Po to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site