

Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	Extension drive way slab 0 between H block and club house.
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	CEMEX INFRA	Slab no.:	-
Requisition nos.:	209065	A. Estimated quantity:	50M3(M20)
PO nos.:	20230301009	B. Requisition quantity:	50M3
Sign of Security	Sign of Admin	C. Actual quantity poured	45M3
		D. Difference (C-A)	5M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	3.03.23	12:40	12:45	12:55	8M3	2240	19200	19960	+760			
2.	3.03.23	13:00	13:25	13:45	6M3	2241	14400	14600	+200			
3.	3.03.23	17:53	18:00	18:15	6M3	2243	14400	14540	+140			
4.	3.03.23	13:51	14:15	14:30	6M3	2244	14400	14770	+370			
5.	3.03.23	14:15	14:25	14:35	6M3	2245	14400	14690	+290			
6.	3.03.23	16:32	16:45	17:00	6M3	2246	14400	14710	+310			
7.	3.03.23	13:30	13:45	14:00	7M3	2250	16800	17270	+470			
8.												
9.												
10.												
Total:					45M3		108000	110540	+2540			
Remarks	Po : to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit