

INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)
Medchal (Dist), Hyderabad - 501301.
Ph. 9848 210 686 / 9133 333 5839
Email:-cemexinfra9@gmail.com



CEMEX INFRA
READY MIX CONCRETE
GSTIN : 36AANFC3197R1Z

DELIVERY CHALLAN

Customer Name:		G M R MODI		D.C. No:		2399		Date:		27 /Mar/23	
Delivery Site:		N F C		Truck No:		TS 08 UE 5535		Mode:		PUMP	
S.No:		GRADE		Qty		Units		Cum. Qty		Remarks	
3		M20		6.00		Cum		20.00		GOOD	

Other Documents Enclosed:

- 1)
- 2)

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Customer Signature

For Office use only

Driver Name: ANJI REDDY	
Signature: [Signature]	
MRN NO: [Handwritten]	
Received By: [Signature]	
Sign: [Signature]	
	for Cemex Infra

Authorised Signatory

Company (Vill), Keesara (Mdl)
(Dist), Hyderabad - 501301.
9848 210 686 / 9133 333 5839
Email:-cemexinfra9@gmail.com



CEMEX INFRA

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name: G M R MODI		D.C. No: 2402	Date: 27/Mar/23		
Delivery Site: N F C		Truck No: TS 08 UE 5548	Mode: PUMP		
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
6	M20	6.00	Cum	40.00	GOOD

Other Documents Enclosed:

- 1) -
- 2) -

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Customer Signature

For Office use only

Driver Name: **BHANU**

Signature: **MODIRKALITY MALLAPURLLP**

Ward No: **11755 on 27/3/23**

MRN NO: **11755 on 27/3/23**

Received By: **Sign...**

for Cemex Infra
Authorised Signatory

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)
Medchal (Dist), Hyderabad - 501301.
Ph. 9848 210 686 / 9133 333 5839
Email:-cemexinfra9@gmail.com



CEMEX INFRA

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name: G M R MODI		D.C. No: 2397		Date: 27 /Mar/23	
Delivery Site: N F C		Truck No: TS 08 UE 5548		Mode: PUMP	
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
1	M20	6.00	Cum	6.00	GOOD

Other Documents Enclosed:

- 1)
- 2)

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Customer Signature

For Office use only

Driver Name:

BHANU

Signature:

IRN NO

Dr

Modi

1744 02/10/23

for Cemex Infra

Authorised Signatory

ampally (Vill), Keesara (Mdl)

(Dist), Hyderabad - 501301.

9848 210 686 / 9133 333 5839

Email:-cemexinfra9@gmail.com



CEMEX INFRA

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name:		G M R MODI		D.C. No:	2401	Date:	27 /Mar /23
Delivery Site:		N F C		Truck No:	TS 08 UE 5541	Mode:	PUMP
S.No:		GRADE	Qty	Units	Cum. Qty	Remarks	
5		M20	6.00	Cum	34.00	GOOD	

Other Documents Enclosed:

- 1) -
- 2) -

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

For Office use only

Driver Name:

NARENDER

Signature: NARENDER

MODI REALTY MALLAPURTL
1752 27/3/23

for Cemex Infra

Customer Signature

Received By: Sign

Authorised Signatory

DELIVERY CHALLAN

Customer Name: G M R MODI		D.C. No: 2400		Date: 27/Mar/23	
Delivery Site: N F C		Truck No: TS 08 UG 7604		Mode: PUMP	
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
4	M20	8.00	Cum	28.00	GOOD
Other Documents Enclosed:					
1) -					
2) -					
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.					
Received above material in good condition					
Customer Signature					
For Office use only					
Driver Name: PARSHURAM					
Signature: 					
MODI REALTY MALLAPURUPP					
11747 01/27/23					
MRN NO 01					
Received By: 					
Sign: 			Authorised Signatory		

mpally (Vill), Keesara (Md)

(Dist), Hyderabad - 501301.

9848 210 686 / 9133 333 5839

Email:-cemexinfra9@gmail.com



CEMEX INFRA

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name: G M R MODI	D.C. No: 2398		Date: 27/Mar/23
	Truck No: TS 08 UG 7604	Mode: PUMP	
Delivery Site: N F C	Units	Cum. Qty	Remarks
S.No: 2	GRADE M20	Qty 8.00	Cum 14.00
			GOOD

Other Documents Enclosed:

1)
2)

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Customer Signature

For Office use only

Driver Name: ARD

SUDHAKAR

Signature:

MODI REALTY MALLAPURUP
11745-02713/2

for Cemex Infra

Authorised Signatory

MIRN NO

Sign

Internal memo no. 903/35/A

Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	Drive way slab 2
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	CEMEX INFRA	Slab no.:	-
Requisition nos.:	20230321044	A. Estimated quantity:	70M3(M20)
PO nos.:	20230323001	B. Requisition quantity:	70M3
Sign security	Sign of Admin	C. Actual quantity poured	40M3
	Sign of Project Manager	D. Difference (C-A)	30M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	27.03.23	15:51	16:00	16:15	6M3	2397	14400	14750	+350			
2.	27.03.23	16:25	16:30	16:45	6M3	2399	14400	14450	+50			
3.	27.03.23	17:26	17:35	17:45	8M3	2398	19200	19130	-70			
4.	27.03.23	17:45	18:00	18:15	8M3	2400	19200	19130	-70			
5.	27.03.23	17:52	18:00	18:15	6M3	2401	14400	14350	-50			
6.	27.03.23	18:36	19:00	19:15	6M3	2402	14400	14280	-120			
7.												
8.												
9.												
10.												
Total:					40M3		96000	96090	+90			

Remarks : PO to be closed.

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit