


902303240004

11830

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)
Medchal (Dist), Hyderabad - 501301.
Ph. 9848 210 686 / 9133 333 5839
Email:-cemexinfra9@gmail.com



CEMEX INFRA

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name:		G M R MODI		D.C. No:	2462	Date:	4/Apr/23
Delivery Site:		N F C		Truck No:	TS 08 UE 5532	Mode:	BUMP
S.No:		GRADE	Qty	Units	Cum. Qty	Remarks	
1		M25	4.50	Cum	4.50	GOOD	

Other Documents Enclosed:

1)	Driver Name: MALAPUR LLP	YAKAIAH 1
2)	Signature: MALAPUR LLP	

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

MTN NO 202303240004
 Received By... Sign...
 for Cemex Infra

Customer Signature

Authorised Signatory

11811

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)
Medchal (Dist), Hyderabad - 501301.
Ph. 9848 210 686 / 9133 333 5839
Email:-cemexinfra9@gmail.com



CEMEX INFRA
READY MIX CONCRETE
GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name: G M R MODI		D.C. No: 2435		Date: 1/Apr/23	
Delivery Site: N F C		Truck No: TS 08 UE 5532		Mode: PUMP	
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
1	M25	5.00	Cum	5.00	GOOD

Other Documents Enclosed:

- 1)
- 2)

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Customer Signature

For Office use only

Driver Name: YELAIHAH
Signature: N. V. ARD

MODI REALTY MALAPURULU
11811 01/4/23

Ward NO 11811
MRN NO 11811
Received By: Sign: [Signature]
for Cemex Infra
Authorised Signatory

Internal memo no. 903/35/A

Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	Driveway slab 1 partial, extension of columns
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	CEMEX INFRA	Slab no.:	-
Requisition nos.:	20230331012	A. Estimated quantity:	15M3(M25)
PO nos.:	20230331029	B. Requisition quantity:	15M3
Sign security	Sign of Admin	C. Actual quantity poured	9.5M3
	Sign of Project Manger	D. Difference (C-A)	5.5M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	1.04.23	15:52	16:00	16:30	5.00	2435	12000	12200	+200			
2.	4.04.23	15:00	15:15	15:30	4.50	2462	10800	10830	+30			
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					9.5m3		22800	23030	+230			

Remarks : PO not to be closed.

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit