



R6 Infra

READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

D.C. No. : **1155**

Date : 26/09/2023

To,
M/s. ISV DC Hyderabad

Vehicle No. : TS30TA 7488 - 540 Sgmil

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
04	m30	MRN NO. 20230426045 20230424015	8.5m ³	32.5m ³	444444

INWARD	
Inward No: 5099	Dt: 26.4.23
MRN No:	Dt:
Received By: <u>Suraj</u>	Sign: <u>[Signature]</u>
Genome Valley Discovery Center Pvt. Ltd.	

Receiver's Signature

For **R6 Infra**
[Signature]
Authorised Signatory

Internal memo no. 903/35/A Annexure - B

RMC pour report

Company/ firm:	GV Discovery center Pvt Ltd	Block No:	south block columns
Project:	Genopolis	Flat / Villa no:	
Supplier:	R6 Infra	Slab no:	
Requisition nos:	20230424008	A. Estimated quantity:	200 cum
PO nos.:	20230424015	B. Requisition quantity:	200 cum
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			59.5 cum
		D. Difference (C-A)	140.5 cum

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	24.04.23	9:45	10:33	10:44	5	1135	12,000	11,560	440			
2	25.04.23	12:35	13:42	13:55	8	1143	19,200	19,450	-250			
3	25.04.23	2:20	15:28	15:40	8	1146	19,200	18,270	930			
4	25.04.23	18:15	19:10	19:11	6	1148	14,400	14,290	110			
5	26.04.23	10:58	11:50	12:00	8	1149	19,200	18,220	980			
6	26.04.23	12:08	12:47	12:59	8	1151	19,200	18,040	1,160			
7	26.04.23	14:33	15:12	15:23	8	1154	19,200	17,800	1,400			
8	26.04.23	15:39	16:27	16:38	8.5	1155	20,400	20,310	90			
			Total		59.5		1,42,800	1,37,940	4,860			

Remarks

balance quantity will be used later

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

MRN No: 20230426045