

Plot No. 15, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.
E-mail : r6infra05@gmail.com
GSTIN : 36ABFFR9437A1Z6

Project:	Imnopolis	Block No.:	4545 LB Grade slab
Supplier:	R6 INFRA	Flat / Villa no.:	
Requisition nos.:	20230329009	Slab no.:	
PO nos.:	20230329015	A. Estimated quantity:	350M3
Sign of Security	Sign of Admin	B. Requisition quantity:	350M3
	Sign of Project Manager	C. Actual quantity poured	56M3
		D. Difference (C-A)	294M3

Sl. No	Date	Time of dispatch from RMC Plant	Time of receipt at site	Time of start of pouring	Time of completion of pouring	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	17.04.2023	16:25	17:25	18:40		08	1065	19200	19380	-		
2	17.04.2023	13:59	14:50	15:10		08	1064	19200	19110	90		
3	17.04.2023	14:30	15:30	15:50		08	1063	19200	19080	120		
4	17.04.2023	11:45	12:40	12:60		08	1061	19200	19160	40		
5	17.04.2023	11:17	12:17	12:40		08	1060	19200	19000	200		
6	17.04.2023	10:50	11:40	12:00		08	1059	19200	19220	-		
7	17.04.2023	10:20	11:20	11:40		08	1058	19200	19190	10		
Total:						56m3	134400	134140	460	X		
Remarks	As per purchase order 350M3 but consumed 56M3 only											

Note: 1. Report to be sent on a daily basis to purchase and report shall be submitted to the concerned authority. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 5 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400 kgs/m3. If the shortfall is more than 50 kgs per load purchase is to be reduced. 7. Site to calculate shortfall. 8. Maintain original report + receipt slips + pour reports + test reports + photographs at site.