

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV DISCOVERY PVT LMD	Block No.:	South block LMR, slab OHT top slab & west side elevation beam
Project:	Genopolis	Flat / Villa no.:	-
Supplier:	R6 Infra	Slab no.:	-
Requisition nos.:	20230421034	A. Estimated quantity:	30cub meter
PO nos.:	20230421041	B. Requisition quantity:	30cub meter
Sign of security	Sign of admin sign of project manger	C. Actual quantity poured	24cum on 27-04-23
		D. Difference (C-A)	6cum

Details of RMC pour

MRN no:- 20230427001

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	27-04-23	06:20	06:30	07:07	8m ³	1156	19200					
2.	27-04-23	06:50	07:00	07:47	8m ³	1157	19200	18940				
3.	27-04-23	08:48	08:58	09:44	8m ³	1160	19200	18860				
4.												
5.												
6.												
Total:		3 nos			24m ³		57,600	37800				
Remarks		Balance quantity used for next column										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.