

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV DISCOVERY PVT LMD	Block No.:	South block retaining walls
Project:	Genopolis	Flat / Villa no.:	-
Supplier:	R6 Infra	Slab no.:	-
Requisition nos.:	20230424008	A. Estimated quantity:	200cub meter
PO nos.:	20230424015	B. Requisition quantity:	200cub meter
Sign of security	Sign of admin sign of project manger	C. Actual quantity poured	40cum on 27-04-23
		D. Difference (C-A)	160 cum

Details of RMC pour

MRN no³ 20230424058

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	27-04-23	12:15	12:24	13:03	8m ³	1161	19200	19330				
2.	27-04-23	14:50	15:00	15:40	8m ³	1162	19200	18970				
3.	27-04-23	15:58	16:10	16:45	8m ³	1163	19200	19340				
4.	27-04-23	16:26	16:36	17:19	8m ³	1164	19200	17980				
5.	27-04-23	17:34	17:42	18:27	8m ³	1165	19200	19050				
6.												
7.												
Total:		5 nos			40m ³		96,000	94,370				
Remarks		Balance quantity used for next column										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.