

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)

Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email:-cemexinfra9@gmail.com

**CEMEX INFRA**

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name: G M R MODI		D.C. No: 2540		Date: 27/Apr/23	
Delivery Site: N F C		Truck No: TS 08 UE 5548		Mode: PUMP	
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
1	M25	6.00	Cum	6.00	GOOD

Other Documents Enclosed:

- 1)
- 2)

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition**Customer Signature****For Office use only**

Driver Name:	VELAIAH
Signature:	

WARD NO. 12003 D. 27/4/23

MTRN NO. 80830427031 28/04/23

for Cemex Infra

Received By: Sign: [Signature]

Authorised Signatory

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	-
Project:	Gulmohar Residency	Flat / Villa no.:	Drive way slab2
Supplier:	CEMEX INFRA	Slab no.:	-
Requisition nos.:	20230424036	A. Estimated quantity:	180M3(M25)
PO nos.:	20230424039	B. Requisition quantity:	180M3
	Sign of Admin	C. Actual quantity poured	21M3
	Sign of Project Manger	D. Difference (C-A)	159M3

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	27.04.23	11:58	12:15	12:30	6	2540	14400	14630	+230			
2.	27.04.23	12:38	12:50	13:10	6	2541	14400	14470	+70			
3.	27.04.23	13:58	14:10	14:25	6	2542	14400	14550	+150			
4.	27.04.23	15:18	15:35	15:50	3	2543	7200	7210	+10			
5.												
6.												
7.												
8.												
Total:					21 M3		50400	50860	+460			
Remarks	Po not to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.