

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT LTD	Block No.:	Main block
Project:	Nextopols	Flat / Villa no.:	Towards main block part slab-04 use purpose
Supplier:	R6 infra	Slab no.:	04
Requisition nos.:	20230407005	A. Estimated quantity:	300 M3
PO nos.:	20230408003	B. Requisition quantity:	300 M3
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured
			D. Difference (C-A)
			175 M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	25.04.2023	07:25	08:30	08:50	08	1138	19200	18640	560			
2.	25.04.2023	07:11	08:20	08:40	07	8350	16800	16180	620			
3.	25.04.2023	07:42	08:50	09:20	07	8352	16800	16490	310			
4.	25.04.2023	07:27	08:40	09:10	07	8351	16800	16440	10			
5.	25.04.2023	08:00	09:10	09:20	08	1139	19200	19300	360			
6.	25.04.2023	08:20	09:40	10:00	08	1140	19200	18930	270			
7.	25.04.2023	08:42	09:20	09:45	08	1141	19200	18000	1200			
8.	25.04.2023	08:28	09:40	10:00	07	8353	16800	16870	-			
9.	25.04.2023	11:17	12:30	12:45	07	8355	16800	16380	420			
10.	25.04.2023	11:30	12:40	13:00	07	8356	16800	16530	270			
11.	25.04.2023	12:02	13:20	14:45	07	8358	16800	16880	-			
12.	25.04.2023	12:20	13:50	14:10	08	1142	19200	19330	-			
13.	25.04.2023	16:13	17:45	18:00	07	8360	16800	16000	800			
14.	25.04.2023	16:13	17:30	18:00	07	8362	16800	16320	480			
15.	25.04.2023	16:24	17:40	18:00	07	8363	16800	16280	520			
16.	25.04.2023	17:10	18:20	18:40	08	1147	19200	18180	1020			

17.	25.04.2023	17:58	19:00	19:30	07	8364	16800	16610	190				
Total:					125		300000	293360	7030				
Remarks	As per quantity ordered 300 M3 consumed 175 M3.												

Note: 1. Report to be sent on a daily basis to purchase@meshiproperties.com and report sales@meshiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.